

Vigilance Report APRIL 2020									DETAILS OF CONTRACTS ONGOING/CONCLUDED workshop Section															
Sr. No.	Item / Nature of work (discription)	Enquiry No.	Enquiry Issue Date	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding (Single/Two bid System)	Last date of Receipt of Tender	Nos. of Tenders Received	Nos. & Names of Parties qualified after Technical Evaluation	Nos. and names of Parties not Qualified after technical evaluation	Whether contract awarded to Lowest tenderer evaluated L1	Contract No.(WO NO)	WO date	Name of the Contractor	WO Value	Completion Period in days	Scheduled date of Completion of Work order	Actual date of Start of Work	Actual Date of Completion	Reason for delay in execution of work				
1	Non Comprehensive Annual Maintenance Contract of VRF System and AHU installed in Major Operation Theatre for four years.			OEM					Carrier Air-conditioning & Refrigeration Ltd.		YES	JNP/M&EE /US/WS/AC/2016/	19-Oct-16	Carrier Air-conditioning & Refrigeration Ltd.	3,26,395.00	1460	18-Oct-20	19-Oct-16		work in progress	AMC			
2	CMC of Air Conditioner System at Guest House NO 2 in JNPT for 4 Years after DSITC	C/2016/W-025nOV.2016	CPP Portal	25/11/2016	TWO Cover	12-05-2016	4	AC&R Appliances Pvt. Ltd. M/s. Hitech Engineers	M/s Raj Aircon Pvt. Ltd M/s Weathercon	yes	JNP/M&EE /WS/AC/2016/254 DATED 15/12/2016	15-Dec-16	AC&R Appliances Pvt. Ltd.	839664.00	1460	03-Feb-22	04-Feb-18		work in progress	CMC				
3	Biennial Comprehensive Maintenance Contract of Inverter type energy efficient Dakin make Split Air Conditioners installed at Mistry Court	2018_JNP T_282751_1	12-Jan-18	CPP Portal	12-Jan-18	Single cover	01-Feb-18	2	M/s. AC&R Appliances Pvt. Ltd. M/s. Weathercon	-	Yes	JNP/M&EE /US/WS/AC/Mistry Court/2018	23-Feb-18	Weathercon	2,47,800	730	23-Feb-20	23-Feb-18		work in progress. Praposal will	AMC			

Sr. No.	Item / Nature of work (discription)	Enquiry No.	Enquiry Issue Date	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding (Single/Two bid System)	Last date of Receipt of Tender	Nos. of Tenders Received	Nos. & Names of Parties qualified after Technical Evaluation	Nos. and names of Parties not Qualified after technical evaluation	Whether contract awarded to Lowest tenderer evaluated L1	Contract No.(WO NO)	WO date	Name of the Contractor	WO Value	Completion Period in days	Scheduled date of Completion of Work order	Actual date of Start of Work	Actual Date of Completion	Reason for delay in execution of work	
4	Annual Comprehensive Maintenance Contract for two Emerson Make precision air conditioners installed at VTMS System at Sheva Hill.		mination OEM	OEM					Vertiv Energy Pvt. Ltd.			JNP/M&EE /US/WS/VT MS-AC/2019/197	26-Jun-18	Vertiv Energy Pvt. Ltd.	134340.64	365	31-Aug-20	01-Sep-19		work in progress	CMC
5	Testing, Examination & Certifying the E.O.T. Cranes and Pressure Vessels as per Factories Rule.			Shortlising				1	M/s. Kumar & Techno - Associates (Panvel)	-	YES	JNP/US/WS/WO-TEST/2018/939	11-Aug-18	Kumar & Techno - Associates (Panvel)	30580.00	1095	10-Aug-21	11-Aug-18		work in progress	ONEC YEAR
6	Supply, Installation, testing & commissioning of online water purifier at JNPT under buy back scheme along with four years comprehensive Maintenance contract.	JNP/M&EE /US/Water Purifier/2018/01	26-Jun-18	CPP Portal	25-Jun-18	Two Cover	16-Jul-18	4	Nirmal Aircon Aqua Cool Co. Pvt. Ltd. BLUE BIRD ,KUWAR Engineers & sky Tech	BLUE BIRD	YES	JNP/M&EE /US/WS/Water Purifier/2018	28-Sep-18	Aqua Cool Co. Pvt. Ltd.	3508064.00	1825	27-Sep-23	28-Sep-18		work in progress	CMC

Sr. No.	Item / Nature of work (discription)	Enquiry No.	Enquiry Issue Date	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding (Single/Two bid System)	Last date of Receipt of Tender	Nos. of Tenders Received	Nos. & Names of Parties qualified after Technical Evaluation	Nos. and names of Parties not Qualified after technical evaluation	Whether contract awarded to Lowest tenderer evaluated L1	Contract No.(WO NO)	WO date	Name of the Contractor	WO Value	Completion Period in days	Scheduled date of Completion of Work order	Actual date of Start of Work	Actual Date of Completion	Reason for delay in execution of work	
7	Complete service agreement of the Photocopier machine Sharp AR M 205 T2 Sr.No. 1303786X installed at Workshop .			OEM		-	-	-	SPM Infotech,Mumbai.	M/s SPM Infotech,Mumbai.	-	JNP/US/W S/SPM-WO/2018/09	06-Dec-18	SPM Infotech,Mumbai.	45312.00	730	5-Dec-20	06-Dec-18		work in progress	CMC
8	Calibration of IMTE OF Workshop /Autogurage	JNP/US/W S AG/IMTE /18/	10-Oct-18	CPP Portal	11-Oct-18	Single cover	30-Oct-18	5	M/S sakhardhan de ,M/S REL TECH,M/S NAGMAN, PRESSION INSTRUMENT	M/S IDEMI	YES	JNP/US/W S/IMTE/W O /2018	06-Dec-18	Reltec Calibration Pvt LTD	87384.00	1095	18-Jan-22	#####		work in progress	Periodical
9	Item Rate Contract for Maintenance of Air Conditioners (Window & Split), Water Coolers, Refrigerators and Deep Freezers in JNPT for two years.	2018_JNP T_353949_1	24-Aug-18	CPP Portal	24-Aug-18	Two Cover	31-Aug-18	2	M/S Nirmal Aircon Aqua Cool Co. Pvt. Ltd.	Summer Coc	Yes	JNP/US/W S/AC&WC/ 2019/606	18-Jan-19	S Nirmal Air	3700000.00	730	17-Jan-21	21-Jan-19		work in progress	ITEM RATE

Sr. No.	Item / Nature of work (discription)	Enquiry No.	Enquiry Issue Date	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding (Single/Two bid System)	Last date of Receipt of Tender	Nos. of Tenders Received	Nos. & Names of Parties qualified after Technical Evaluation	Nos. and names of Parties not Qualified after technical evaluation	Whether contract awarded to Lowest tenderer evaluated L1	Contract No.(WO NO)	WO date	Name of the Contractor	WO Value	Completion Period in days	Scheduled date of Completion of Work order	Actual date of Start of Work	Actual Date of Completion	Reason for delay in execution of work	
10	Supply & installation of Weight Indicator and related software & Biennial Maintenance Contract for one no. of 60T Electronic Weigh Bridge installed at JNPT Workshop.	JNP/M and EE/US/WS /2019/E01	22-Feb-19	CPP Portal	22-Feb-19	Single cover	16-Mar-19	2	Weighman	ware Calibrat	Yes	JNP/US/W S/WB-AMC/19-20/116	30-Apr-19	M/s. Weighr	426924.00	730	30-Apr-21	01-May-19		work in progress	CMC
11	Annual Comprehensive Maintenance Contract for two Emerson Make precision air conditioners installed at VTMS System at Sheva Hill.								Vertiv Energy Pvt. Ltd.			JNP/M&EE /US/WS/VT MS-AC/2019/197	26-Jun-19	Vertiv Energy Pvt. Ltd.	134340.64	365	31-Aug-20	01-Sep-19		work in progress	CMC

Sr. No.	Item / Nature of work (discription)	Enquiry No.	Enquiry Issue Date	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding (Single/Two bid System)	Last date of Receipt of Tender	Nos. of Tenders Received	Nos. & Names of Parties qualified after Technical Evaluation	Nos. and names of Parties not Qualified after technical evaluation	Whether contract awarded to Lowest tenderer evaluated L1	Contract No.(WO NO)	WO date	Name of the Contractor	WO Value	Completion Period in days	Scheduled date of Completion of Work order	Actual date of Start of Work	Actual Date of Completion	Reason for delay in execution of work	
12	Extension of Work Order - Biennial Non Comprehensive Maintenance Contract of Carrier Make VRF System and AHU installed in Training Centre JNPT ..reg. extension of work order for one year.								Raj Aircon Pvt. Ltd.			JNP/M&EE /US/WS/A C/208	06-Jul-19	Raj Aircon F	308579.97	365 Days	30-Sep-20	01-Oct-19		work in progress	AMC
13	Bennial comprehensive maintenance contract for higher tonnage/precision / AC ductable AC installed at various location in JNPORT.	&EE/US/201	18-Apr-19	CPP Portal	18-Apr-19	Two Cover	09-May-19	2	AC&R Appli	vana Enterpr	Yes	JNP/US/W S/AC&WC/ 2019/218	15-Jul-19	AC&R Appli	749465.00	730	16-Aug-21	17-Jul-19		work in progress	CMC

Sr. No.	Item / Nature of work (discription)	Enquiry No.	Enquiry Issue Date	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding (Single/Two bid System)	Last date of Receipt of Tender	Nos. of Tenders Received	Nos. & Names of Parties qualified after Technical Evaluation	Nos. and names of Parties not Qualified after technical evaluation	Whether contract awarded to Lowest tenderer evaluated L1	Contract No.(WO NO)	WO date	Name of the Contractor	WO Value	Completion Period in days	Scheduled date of Completion of Work order	Actual date of Start of Work	Actual Date of Completion	Reason for delay in execution of work	
14	Item Rate Contract for "Biennial Item Rate Contract for Rewinding & Repair work of Motors in JNPT"	&EE/US/201	27-May-19	CPP Portal	27-May-19	Single cover	18-Jun-19	3	M/s. Om Sai Electromech Pvt. Ltd. M/s. Maharashtra Elect. Mech. Works Pvt. Ltd. M/s. Nav Bharat Electrical	Nil	Yes	JNP/M&EE/US/WS/WO/2019/1009	19-Jul-19	M/s. Om Sai Electromech Pvt. Ltd.	Rate Contract	730	07-Aug-21	08-Aug-19		work in progress	ITEM Rate
15	Supply Installation, Testing & Commissioning of 5 Star Split Air Conditioners at Chairman's Bungalow along with 4 years Comprehensive Maintenance Contract	JNP/M&EE/US/Split AC/2019/E-08	29-Jul-19	CPP Portal	29-Jul-19	Two Cover	20-Aug-19	3	M/s. ACR& Appliances M/s. Raj Aircon Pvt. Ltd.	M/s. Suraj Sales Corporation	Yes	JNP/M&EE/US/WS/AC/2019/309	04-Oct-19	M/s. Raj Aircon Pvt. Ltd.	1349507.00	1460	03-Oct-23	05-Oct-19		work in progress	SITC + CMC
16	Supply Installation, Testing & Commissioning of 2 nos. Invertor Cassette at Conference Hall at Admn. Building with 2 years CMC	JNP/M&EE/US/WS/2019/E-10	21-Sep-19	CPP Portal	10-Jul-19	Single cover	07-Oct-19	2	M/s. AC & R Appliances M/s. Raj Aircon Pvt. Ltd.	Nil	Yes	JNP/M&EE/US/WS/AC/2019/331	24-Oct-19	M/s. AC & R Appliances	598651.00	730	23-Oct-21	24-Oct-19		work in progress	SITC + CMC

Sr. No.	Item / Nature of work (discription)	Enquiry No.	Enquiry Issue Date	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding (Single/Two bid System)	Last date of Receipt of Tender	Nos. of Tenders Received	Nos. & Names of Parties qualified after Technical Evaluation	Nos. and names of Parties not Qualified after technical evaluation	Whether contract awarded to Lowest tenderer evaluated L1	Contract No.(WO NO)	WO date	Name of the Contractor	WO Value	Completion Period in days	Scheduled date of Completion of Work order	Actual date of Start of Work	Actual Date of Completion	Reason for delay in execution of work	
17	Four years comprehensive maint. Cont. of VRF system at CT Shift Office & CT rest room at JNPT	JNP/M&EE/US/WS/2019/E-07	12-Jul-19	CPP Portal	12-Jul-19	Two Cover	03-Aug-19	2	M/s.AC &R	M/s. Raj Air	Yes	JNP/M&EE/US/WS/AC/2019/332	25-Oct-19	M/s.AC &R	1271488.00	1460	24-Oct-23	25-Oct-19		work in progress	CMC
18	Overhaul of 13 no. machines, including repair of 04 no. of machines installed at JNPT	JNP/M&EE/US/WS/2019/E-09	29-Jul-19	CPP Portal	29-Jul-19	Single cover	04-Sep-19	2	M/s.V.R. Engineering Construction	M/s. Sairaj Engineering Works	Yes	JNP/US/WS/OVERHAULS/2019/333	25-Oct-19	M/s.V.R. Engineering Construction	543980.00	60	24-Dec-19	25-Oct-19		work completed	Repairs
19	Biennial conservancy contract inside the port area of work shop auto garage and main stores											JNP/US/WS/CONSER/2019-20/375	01-Dec-19	Om shiv prakalpgrasth majoor sahakari sanstha Ltd, Karal	11461011.00	730	30-Nov-21			work in progress	conservancy

Sr. No.	Item / Nature of work (discription)	Enquiry No.	Enquiry Issue Date	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding (Single/Two bid System)	Last date of Receipt of Tender	Nos. of Tenders Received	Nos. & Names of Parties qualified after Technical Evaluation	Nos. and names of Parties not Qualified after technical evaluation	Whether contract awarded to Lowest tenderer evaluated L1	Contract No.(WO NO)	WO date	Name of the Contractor	WO Value	Completion Period in days	Scheduled date of Completion of Work order	Actual date of Start of Work	Actual Date of Completion	Reason for delay in execution of work	
20	Extension of work Order - Biennial Non Comprehensive Maintenance Contract of Inverter type energy efficient Daking make Split Air Conditioners installed at Mistry Court.											JNP/M&EE /US/WS/A C/Mistry Court/2020 /31	23-Jan-20	Weathercon	88500.00	365	24-Feb-21	24-Feb-20		work in progress	CMC
21	Supply Installation testing and commissioning of VRF Air Conditioning system along with 4 years comprehensive maintenance contract - Renovation at CT shift office & canteen JNPT.	JNP/M&EE /US/WS/VRF/2019/E-011	22-Oct-19	CPP Portal	22-Oct-19	Two Cover	31-Dec-19	6	M/s. AC&R	5	Yes	JNP/M&EE /US/WS/A C/Reno.CT Rest Room/2020 /33	27-Jan-20	M/s. AC & R Appliances Pvt. Ltd.	10649436.00	90	26-Apr-20	27-Jan-20		work in progress	SITC + CMC



Sr. No.	Item / Nature of work (discription)	Enquiry No.	Enquiry Issue Date	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding (Single/Two bid System)	Last date of Receipt of Tender	Nos. of Tenders Received	Nos. & Names of Parties qualified after Technical Evaluation	Nos. and names of Parties not Qualified after technical evaluation	Whether contract awarded to Lowest tenderer evaluated L1	Contract No.(WO NO)	WO date	Name of the Contractor	WO Value	Completion Period in days	Scheduled date of Completion of Work order	Actual date of Start of Work	Actual Date of Completion	Reason for delay in execution of work	
22	Biennial Comprehensive Maintenance Contract of two nos. of 2 Tr. Invertor Cassette AC at Honorable Chairman's Office at Admin. building.								M/s. AC&R Appliances Pvt. Ltd.			JNP/M&EE /US/WS/A C/2020/127	09-Apr-20	M/s. AC&R Appliances Pvt. Ltd.	42480.00	730	09-Apr-22	10-Apr-20		work in progress	CMC
23	Design, Supply, Installation, testing & Commissioning of Air Conditioning system at Multipurpose Hall Township JNPT with 04 years Comprehensive Maintenance Contract	JNP/M&EE /US/WSAC /2020/E-13	06-Jan-20	CPP Portal	06-Jan-20	TWO Cover	30-Jan-20	8	M/s. Vighneshwar Air Conditioning Pvt. Ltd M/s.AC&R Appliances Pvt. Ltd. M/s.Comfortzone Air Conditioning	5	Yes	JNP/M&EE /US/WS/A C/MP Hall/2020/135	25-Apr-20	M/s. Vighneshwar Air Conditioning Pvt. Ltd	7994741.00	90	24-Jul-20	25-Apr-20		work in progress	SITC + CMC