

DETAILS OF CONTRACTS ON GOING / CONCLUDED DURING THE MONTH OF JULY- 2026

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
SR.No	Tender No.	Item/Nature of work	Mode of Tender Enquiry	Date of publication of NIT	Type of Bidding (Single/Two bid system)	Last date of receipt of Tender	Nos. of bids received	Nos. & Names of parties qualified	Nos. & Names of parties not qualified	Whether contract awarded to L1	Contract No. & Date	Name of the Contractor	Value of Contract (in Rs.)	Actual date of start of work	Schedule date of completion	Actual date of completion	Reason for delay if any
1	PPD/DGM/Outside Port Horti/T-53/2024 dated 10.01.2024	Maintenance of Arboriculture/Horticulture works outside Custom bound area of JN Port.(2024-25 & 2025-26)	E-Tender	12.01.2024	Two bid system	09.02.2024	7	3 Nos. - 1. M/s. BVG India Ltd. 2. M/s. Sawarkhar Prkalpgrasta Majoor Sahkari Sanstha Ltd. 3. M/s. Shivam Developers	4 Nos. - 1. M/s. GREENLAND 2. M/s. Jagruti Mazdoor Kamgar Sahkari Sanstha Ltd. 3. M/s. LTPS Infra Private Limited 4. M/s. Piyush Enterprises	L1	PPD/DGM/Outside Port Horti/T-53/2024/24 dated 29.04.2024	M/s Shivam Developers	3,71,03,557.94	01.05.2024	30.04.2026	NYA	Work is extended upto 31.10.2026 Work is in progress
2	PPD/DGM/Road maint./T-52/2024 dated 11.12.2024	Cleaning of storm water drains along the roads outside Custom bound area at J N Port (2025-26 & 2026-27).	E-Tender	11.12.2024	Two bid system	15.01.2025	5	02 Nos. -1. M/s. Jagruti Mazdoor Kamgar Shahkari Sanstha Ltd. 2. M/s. Savarkhar Prkalp Grasta Majoor Sahakari Sanstha Ltd.	03 Nos. -1.M/s. Morya Sai Abhinav Sahakari Seva Sanstha Maryadit 2. M/s. N. G. Bhoir 3. M/s. Shivam Developers	L1	PPD/DGM/Road maint./T-52/2025/566 dated 13.05.2025	M/s. Jagruti Mazdoor Kamgar Shahkari Sanstha Ltd.	1,85,19,166.08	17.05.2025	27.05.2027	NYA	Work is in progress.
3	PPD/DGM/Road maint/T- 17/2025 dated 22.04.2025	Annual maintenance of Roads outside Custom bound area at J N Port (2024-25 & 2025-26).	E-Tender	24.04.2025	Two bid system	22.05.2025	6	06 Nos. -1. M/s. A M Swamy Construction 2.M/s. J M Mhatre Infra Pvt. Ltd. 3.M/s. K N Gharat & Co. 4.M/s. Thakur Infracorps Pvt. Ltd. 5.M/s. V S Patil 6. M/s. Vaibhav Deshmukh Infracorps Pvt. Ltd.	Nil	L1	PPD/DGM-I/Road maint/T-17/2025/11 dated 05.08.2025	M/s. A M Swamy Construction	2,77,52,540.41	20.08.2025	04.08.2027	NYA	Work is in progress.
4	PPD/DGM/PQC road/T-38/2025 dated 29.08.2025	Upgradation of approach road near Shell India, Deepak Fertilizers & Speedy CFS with PQC at J N Port.	E-Tender	29.08.2025	Two bid system	29.09.2025	5	5 Nos. 1. M/s. Classic Infra Engineering Pvt. Ltd. 2. M/s. J M Mhatre Infra Pvt. Ltd. 3. M/s. K N Gharat & Co. 4. M/s. Manoj Infracor Pvt. Ltd. 5. M/s. P D Infracorps Pvt. Ltd.	01 No. - 1. M/s. K N Gharat & Co.	L1	PPD/DGM/PQC road/T- 38/2026/50 dated 13.01.2025	M/s. Classic Infra Engineering Pvt. Ltd.	2,22,50,156.59	20.01.2026	27.11.2026	NYA	Work is in progress.
5	PPD/DGM-I/Road/T-54/2025 dated 28.11.2025	Construction of Internal Road for Plots allotted along Phunde road in JN Port.	E-Tender	29.11.2025	Two bid system	27.12.2025	12	12 Nos. 1. M/s. CGS Construction 2. M/s. Clincy Construction Pvt. Ltd. 3. M/s. J M Mhatre Infra Pvt. Ltd. 4. M/s. Jain Construction Company 5. M/s. K N Gharat and Company 6. M/s. Manoj Infracor Pvt. Ltd. 7. M/s. Mansi Construction 8. M/s. N. G Bhoir 9. M/s. P D Infracorps Pvt Ltd. 10. M/s. Shahi MD Karim 11. M/s. Thakur Infracorps Pvt. Ltd. 12. M/s. Vaibhavdeshmukh Infracorps Pvt. Ltd.	02 Nos.-1. M/s. CGS Construction 2. M/s. Shahi MD Karim	L1	PPD/DGM-I/Road/T-54/2026/35 dated 25.02.2026	M/s. N G Bhoir,	4,28,30,554.21	25.02.2026	11.09.2026	NYA	Work is in progress.
6	PPD/DGM-I/Env. Lab/T- 50/2025 dated 24.10.2025	Renovation and Upgradation of JNPA Environmental Laboratory at Business Facilitation Centre in JN Port.	E-Tender	27.10.2025	Two bid system	17.11.2025	6	05 Nos.- 1.M/s. Laxmi Engineering 2. M/s. APEX HVAC SERVICES PVT LTD 3. M/s CHM INFRASTRUCTURE 4. M/s. CGS Construction 5. M/s. ACE CORPORATION	01 No. - 1. M/s. ANUBHAV ENGINEERING COMPANY	L1	PPD/DGM-I/Env-Lab/T-50/2026/31 dt. 16.02.2026	M/s. CGS Construction	1,53,61,554.56	30.03.2026	03.09.2026	NYA	Work is in progress.
7	PPD/DGM/Shiv Temple/T-R-20/2025 dated 06.01.2025	Up-gradation of existing Shiv Temple at Sheva JNPA	E-tender	07.01.2025	Two bid system	28.01.2025	7	Nn 1) M/s. Rind Tech Engineer Contractor M/s. Universal Group 3) M/s. Piyush Enterprises M/s. P. N. Nagane M/s. Sonali Construction Panterior Protective System LLP 7) M/s. C.G.S Construction	5 Nos 1) M/s. Bind Tech Engineer Contractor 2) M/s. Universal Group 3) M/s. Piyush Enterprises 4) M/s. P. N. Nagane 5) M/s. Panterior Protective System LLP	L1	PPD/DGM/Shiv Temple/T-R-20/2025/04 dated 13.02.2025	M/c. Panterior Protective System LLP	6,30,06,427.30	14.02.2025	12.02.2027	NYA	Work is in progress
8	PPD/DGM-I/W.S./T-03/2025/ dt 22.01.2025	Annual Maintenance Contract of water supply network at JN Port (2025-26)	E tender	23.01.2025	Two Bid	12.02.2025	3	No.1)M/s. CGS Construction 2)M/s. M.S.Jadhav 3)M/s. K.N.Gharat & co	No.1)M/s. CGS Construction 2)M/s. M.S.Jadhav	L1	PPD/DGM-I/W.S./T-03/2025/05, dated 31.03.2025	M/s.M.S.Jadhav	1,67,22,410.30	01.04.2025	31.03.2026	NYA	Work Extended Upto 31.03.2027
9	PPD/DGM-I/Village Lakes./T-23/2025/ dt 07.05.2025	Rejuvenation and Beautification of Lakes at Jaskhar, Sonari, Karal & Savarkhar village.	E tender	15.05.2025	Two Bid	09.06.2025	2	No.1)M/s. BVG India Ltd 2)M/s. NA	NA	L2	PPD/DGM-I/Village lakes/T-23/2025/10 dt 04.08.2025	M/s.Greenland	5,71,44,960.75	11.09.2025	04.03.2027	NYA	Work is in progress

DETAILS OF CONTRACTS ON GOING / CONCLUDED DURING THE MONTH OF JULY- 2026

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
SR.No	Tender No.	Item/Nature of work	Mode of Tender Enquiry	Date of publication of NIT	Type of Bidding (Single/Two bid system)	Last date of receipt of Tender	Nos. of bids received	Nos. & Names of parties qualified	Nos. & Names of parties not qualified	Whether contract awarded to L1	Contract No. & Date	Name of the Contractor	Value of Contract (in Rs.)	Actual date of start of work	Schedule date of completion	Actual date of completion	Reason for delay if any
10	PPD/DGM-I/TS/Removal of garbage/T-02/2024, dtd. 15.02.2024	Removal of garbage from open spaces in JN Port Township for the year 2024-25 & 2025-26	E-Tender	20.02.2024	Two Bid	11.03.2024	4	03 Nos - 1) M/s. Khandoba Prakalpgrastha Majoor Sahakari Society Maryadit, 2) Savarkhar Prakalpgrasta Majoor Sahakari Sanstha Ltd. , 3) Mhaiseshwar Mahila Berojgar Sahakari Sanstha Maryadit	01 No - 1) M/s. Kailash Construction,	L1	PPD/DGM-I/TS/Removal of garbage/T-02/2024/56 dtd. 03.05.2024	M/s. Khandoba Prakalpgrastha Majoor Kamgar Sahakari Society Maryadit	72,75,672.54	01.06.2024	31.05.2026 Work Extended Upto 31.03.2027	NYA	work is in progress
11	PPD/DGM-I/TS/Lifting of garbage/T-03/2024, dtd. 05.03.2024	Lifting of garbage in and around nearby village of JN Port area.	E-Tender	11.03.2024	Two Bid	01.04.2024	4	04 Nos. - i) M/s. Mhaiseshwar Mahila Berojgar Sahakari Sanstha Maryadit. ii) M/s. Daulat Construction iii) M/s. Savarkhar Prakalp Grasta Majoor Sahakari Santha Ltd. iv) M/s. Shanteshwari Nhava Sheva Prakalpadit Majoor Sahakari Society Ltd.	-	L1	PPD/DGM-I/TS/Lifting of garbage/T-03/2024/70, dtd. 03.06.2024	M/s. Daulat Construction	2,89,23,845.40 + 37,71,405.41 = 3,26,95,250.81	01.07.2024	Extended for three months i.e. up to 30.09.2026	NYA	work is in progress
12	PPD/DGM/TS. Cons./Sec-I& III/T-05/2024, dtd.23.12.2024	Conservancy work in port Township at Sector-I& III (Residential & Public Buildings) for the year 2025-2026.	E-Tender	27.12.2024	Two Bid	16.01.2025	3	03 Nos. 1) M/s Om Shiv Prakalpgrashtha Majoor Marayadit. 2) M/s. Sawarkhar Prakalpgrashtha Majoor Saharaki Sanstha Ltd. 3) M/s Jagruti Majoor Kamagar Sahakari Sanstha.	-	L1	PPD/DGM/TS. Cons./Sec-I & III/T-05/2025/44, dtd. 28.02.2025.	M/s Om Shiv Prakalpgrashtha Majoor Marayadit.	3,53,56,629.18	01.03.2025	01.03.2026 Extended for one year i.e. up to 28.02.2027	NYA	Work is in progress
13	PPD/DGM/TS. Cons./Sec-II/T-06/2024, dtd.23.12.2024	Conservancy work in port Township at Sector-II (Residential & Public Buildings) for the year 2025-2026.	E-Tender	27.12.2024	Two Bid	16.01.2025	3	03 Nos. 1) M/s. Sawarkhar Prakalpgrashtha Majoor Saharaki Sanstha Ltd. 2) M/s. Shree Shanteshwari Nhav Shewa Prakalppidit Majoor Sahakari Society Limited. 3) M/s Prakalpgrashta Majoor Sahakari Sanstha Mayadit.	-	L1	PPD/DGM/TS. Cons./Sec-II/T-06/2025/45, dtd. 28.02.2025.	M/s Prakalpgrashta Majoor Sahakari Sanstha Mayadit.	3,31,77,948.78	01.03.2025	01.03.2026 Extended for one year i.e. up to 28.02.2027	NYA	Work is in progress
14	PPD/DGM/TS.Horti./Sec I, II & III/T-05/2025, dt. 15.05.2025	Development / Maintenance of Horticulture / Arboriculture works in JN Port Township at Sec I, II & III for the year 2025-26 and 2026-27	E-Tender	16.05.2025	Two Bid	05.06.2025	3	02 nos. 1) M/s. D. B. Infratech 2) M/s. Shivam Developers	01 No. 1) M/s. New Park Sun Gardens	L1	PPD/DGM/TS.Horti./Sec I, II & III/T-05/2025/1023 dtd. 29.05.2025	M/s. D. B. Infratech	8,10,89,501.44	01.09.2025	31.08.2027	NYA	Work is in progress
15	PPD/ME/SWM/T-51 (R)/2019 dtd. 15.02.20219	Appointment of Developer for Design, Construction and Operate a Comprehensive Solid Waste Management Project at JN Port	E-Tender	04.04.2019	Two Bid	05.07.2019	1	01 No 1. M/s. Avni Enterprises	-	L1	PPD/ME/SWM/T-51 (R) /2019/208 dtd 20.09.2019	M/s. Avni Enterprises	5,91,39,114.00	26.12.2019	01.03.2026 Extended for one year i.e. up to 28.02.2027	NYA	Work is in progress
16	PPD/DGM/Maint./T-06/2025, Dtd. 05.07.2025.	"Maintenance of Various buildings in JN Port."	E-tender	07.07.2025	Two bid system	29.07.2025	16	11 Nos. - 1) M/s. Rohan ramkamal Enterprises Pvt. Ltd. 2) M/s. J M Mhatre Infra Pvt. Ltd. 3) M/s Seth Infra 4) M/s P.D. Infratech Pvt. Ltd. 5) M/s Pravin Enterprises. 6) M/s. Encee Rail Engineers and Fabricators Pvt. Ltd. 7) M/s. Reliance Construction 8) M/s. Manoj Infracon Pvt. Ltd. 9) M/s. DC Facility Management Services 10) M/s. Omkar Engineers and Contractors 11)M/s. D.B. Infratech	05 Nos. 1) M/s. BUCON Engineers & Infrastructure Pvt. Ltd. 2) M/s. Swastik Electrotech Pvt. Ltd. 3) M/s. SC Construction, 4) M/s. K.N.Gharat & Co. 5) M/s. Vart Infracon Pvt. Ltd.	L1	PPD/DGM/Maint./T-06/2025/1024, Dated 29.08.2025	M/s. D.B. Infratech	7,37,44,040.00	01.09.2025	31.08.2027	NYA	Work is in progress

DETAILS OF CONTRACTS ON GOING / CONCLUDED DURING THE MONTH OF JULY- 2026

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
SR.No	Tender No.	Item/Nature of work	Mode of Tender Enquiry	Date of publication of NIT	Type of Bidding (Single/Two bid system)	Last date of receipt of Tender	Nos. of bids received	Nos. & Names of parties qualified	Nos. & Names of parties not qualified	Whether contract awarded to L1	Contract No. & Date	Name of the Contractor	Value of Contract (in Rs.)	Actual date of start of work	Schedule date of completion	Actual date of completion	Reason for delay if any
17	PPD/DGM-I/A type buildings/T-16/2024 dated 11.07.2024	Renovation work of A-84, A-86 and A-89 to A-95 totaling to 09 Nos. of Buildings in Sector - II at JNP Township	E-tender	15.07.2024	Two bid system	06.08.2024	5	05 Nos 1) M/s. Painterior Protective Systems LLP 2) M/s. Mahendra Realtors & Infrastructure Pvt. Ltd.	03 Nos 1) M/s. Sandeep Builders 2) M/s. Aliyan Construction Co. 3) M/s. BDS Projects India Private Limited	L1	PPD/DGM-I/A type buildings/T-16/2024/123 dated 05.10.2024	M/s. Painterior Protective Systems LLP	21,94,46,132.00	22.10.2024	05.05.2026	04.07.2026	Work is Completed
18	PPD/DGM/B type buildings/T-01(R)/2025 Dated 11.04.2025	Repairs and Renovation work of "B" type -34 Nos. of Buildings in Sector - I & III at JN Port Township	E-tender	16.04.2025	Two bid system	19.05.2025	9	02 Nos. M/s. Painterior Protective Systems LLP 2) M/s. Shandar Interior Pvt. Ltd.	1) 07 Nos. 1) M/s. Mahendra realtors & Infrastructure Pvt. Ltd. 2) M/s. Dipak Sarma 3) M/s. Tuljabhavani Enginech Pvt. Ltd. 4) M/s SS Total Construction (I) Pvt Ltd. 5) M/s. Hirani Enterprises 6) M/s Structural Specialities and projects India Pvt. Ltd. 7) M/s A.P.I. Civilcon Pvt. Ltd.	L1	PPD/DGM/B type buildings/T-01(R)/2025/906 Dated 01.08.2025	M/s. Painterior Protective Systems LLP	57,07,00,130.00	01.08.2025	31.08.2027	NYA	Work is in progress
19	PPD/DGM-I/Hospital Repair/T-49/2025, dated 14.10.2025	Waterproofing, Preventing Wall Seepages and Repairs to Hospital Building in JNP Township	E-tender	15.10.2025	Two bid system	04.12.2025	4	04 Nos. - 1) M/s. Painterior Protective Systems LLP 2) M/s. Shree Balaji Exteriors Pvt. Ltd. 3) M/s. Swastik Constructions 4) M/s. Shandar Interior Pvt. Ltd.	02 Nos. 1) M/s. Shree Balaji Exteriors Pvt. Ltd. 2) M/s. Swastik Constructions	L1	PPD/DGM-I/Hospital Repair/T-49/2026/29 dtd. 28.01.2026	M/s. Painterior Protective Systems LLP	12,70,81,127.75	18.02.2026	03.11.2026	NYA	Work is in progress
20	PPD/DGM/ St. Mary/T-48/2025 dated 13.10.2025	Construction of additional toilet block at St. Mary school and other miscellaneous works in JNP Township	E-tender	14.10.2025	Two bid system	03.11.2025	6	06 Nos- 1) M/s. C.G.S. Construction 2) M/s. Chandra Constructions Company 3) M/s. Shiv Langeswar Enterprises 4) M/s. Ace Corporation 5) M/s. M. S. Jadhav 6) M/s. Jitendra Arjun Gaikar		L1	PPD/DGM/ St. Mary/T-48/2026/28 dtd. 28.01.2026	M/s. Jitendra Arjun Gaikar	33,13,561.48	04.02.2026	03.08.2026	NYA	Work is in progress
21	PPD/DGM-I/Misce. Works/T-13/2026 dated 28.04.2026	Miscellaneous modification work of "E" Type Quarter at JNP Township	E-tender	29.04.2026	Two bid system	12.05.2026	4	04 Nos - 1) M/s. A. P. Construction 2) M/s. Painterior Protective Systems LLP 3) M/s. Shandar Interior Pvt. Ltd. 4) M/s. Tuljabhavani Enginech Pvt. Ltd.	02 Nos - 1) M/s. Painterior Protective Systems LLP 2) M/s. Shandar Interior Pvt. Ltd.	L1	PPD/DGM-I/Misce. Works/T-13/2026/51 dtd. 12.06.2026	M/s. Painterior Protective Systems LLP	5,25,28,031.50	Architectural plan is finalized on 25.07.2026	23.03.2027	NYA	Work is in progress
22	PPD/DGM-I/Police Station/T-04/2026 dated 30.01.2026	Upgradation of Nhava-Sheva Police Station at JN Port	E-tender	02.02.2026	Two bid system	28.02.2026	5	05 Nos- 1) M/s. Manoj Infracon Pvt. Ltd. 2) M/s. Daulat Construction 3) M/s. Chandra Construction Company 4) M/s. C.G.S Construction 5) M/s. P. D. Infraproject Pvt. Ltd.	04 Nos- 1) M/s. Manoj Infracon Pvt. Ltd. 2) M/s. Chandra Construction Company 3) M/s. C.G.S Construction 4) M/s. P. D. Infraproject Pvt. Ltd.	L1	PPD/DGM-I/Police Station/T-04/2026/54 dtd. 08.07.2026	M/s. C.G.S. Construction	1,51,89,662.61	15.07.2026	15.04.2027	NYA	Work is in progress
23	PPD/DGM-I/PMC-FTB/Plan-12074/T-15/2024 dated-04.07.2024.	Appointment of Project Management Consultancy (PMC) for Construction of Entrance Gate Building and Development of Surrounding Area at Landing Jetty in JN Port.	E-Tender	10.07.2024	Two Bid	30.07.2024	3	3 No. 1. M/s. IR Class System and Solutions Pvt. Ltd. 2. M/s. Lion Engineering Consultants Pvt. Ltd. 3. M/s. PEMS Engineering Consultants Pvt. Ltd.	NA	L1	PPD/DGM-I/PMC-FTB/Plan- 12074/T-15/2024/37 dated-07.10.2024	M/s. PEMS Engineering Consultants Pvt. Ltd.	99,82,500.00	22.10.2024	22.10.2026	NYA	Work is in progress

DETAILS OF CONTRACTS ON GOING / CONCLUDED DURING THE MONTH OF JULY- 2026

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
SR.No	Tender No.	Item/Nature of work	Mode of Tender Enquiry	Date of publication of NIT	Type of Bidding (Single/Two bid system)	Last date of receipt of Tender	Nos. of bids received	Nos. & Names of parties qualified	Nos. & Names of parties not qualified	Whether contract awarded to L1	Contract No. & Date	Name of the Contractor	Value of Contract (in Rs.)	Actual date of start of work	Schedule date of completion	Actual date of completion	Reason for delay if any
24	PPD/DGM-I/FTB /T-08/2024 dated- 17.05.2024	Construction of Entrance Gate Building and Development of its Surrounding Area at Landing jetty in JN Port.	E-Tender	29.05.2024	Two bid	01.07.2024	6	2 No. - 1 M/s. J.M. Mhatre Infra Pvt. Ltd. 2 M/s. Rachcon Infraproject Pvt. Ltd.	4 No.- 1) M/s. Ambika Enterprise 2) M/s. Manoj Infracon Pvt. Ltd. 3) M/s. Progressive Civil Construction Co. (P) Ltd. 4) M/s. Vandana Infrastructure Pvt. Ltd	L1	PPD/DGM-I/FTB /T-08/2024 /36 dated 07.10.2024	M/s. J.M. Mhatre Infra Pvt. Ltd.	20,84,20,055.00	07.11.2024	06.02.2027	NYA	Work is in progress
25	PPD/DGM-I/Admin Build. /T-35/2025 dated- 04.08.2025	Beautification of Administration Building and surrounding area.	E-Tender	07.08.2025	Two bid system	28.08.2025	8	07 Nos. 1. M/s. Greenland 2. M/s. D.B. Infratech 3. M/s. BVG India Ltd. 4. M/s. R.G. Shah Infratech Pvt. Ltd. 5. M/s. Pravin Enterprises 6. M/s. Classis Infra Engineering Private Limited 7. M/s. Hirani Enterprises	01 Nos. 1. M/s. Shivam Developers	L1	PPD/DGM-I /Admin Building/2025/ 23 dated 17.11.2025	M/s.R.G.Shah Infratech Pvt. Ltd.	5,48,93,272.40	02.12.2025	01.05.2027	NYA	work is in progress
26	PPD/DGM-I/Pilot GH/T-24/2025 dated 07.05.2025	Upgradation of Pilot Guest House to Training Center & Miscellaneous Works at JNPA	E-Tender	07.05.2025	Two bid system	29.09.2025	4	03 Nos. 1. M/s. Kanchan Associates 2. M/s. Adarsh Infrainterio Pvt. Ltd.. 3. M/s. Shandar Interior Private Limited	01 No. - 1. M/s. Balaji Steel Industry	L1	PPD/DGM-I/Pilot GH/T-24/2025/12 dated 20.08.2025	M/s. Shandar Interior Pvt. Ltd.	7,94,38,543.00	20.08.2025	19.09.2026	NYA	Work is in progress
27	PPD/DGM-I/SL Road/T-16/2025 dated 21.04.2025	Consultancy Services for Preparation of Detailed Project Report and Detailed Engineering for Construction of Second Link Road to Jn Port and Construction of RoB Connecting Jaskar and Karal Village at Jn Port	E-Tender	28.04.2025	Two Bid	18.05.2025	10	05 Nos. 1. M/s. Consulting Engineers Group Ltd. 2. M/s. ILF Consulting Engineers (India) Pvt. Ltd. 3. M/s. K and J Projects Pvt Ltd. 4. M/s. Monarch Surveyors and Engineering Consultants Ltd. 5. M/s. Voyants Solutions Pvt. Ltd.	5 Nos. 1. M/s. EKAM Venture 2. M/s. Geo Designs and Research Pvt. Ltd. 3. M/s. Pentacle Consultants (I) Pvt. Ltd. 4. M/s. Qmax Techno Consultants Pvt. Ltd. 5. M/s. Tec4 Ingenieros India Pvt. Ltd.	L-1	PPD/DGM-I/SL Road/T-16/2025/26 dated- 12.12.2025	M/s. Monarch and Surveyors Engineering Consultants Ltd.	1,67,00,000.00	27.12.2025	31.08.2027	NYA	Work is in progress
28	PPD/DGM-I/Lake Maint./T-44/2025 dated 16.09.2025	Annual Maintenance of Rejuvenated Lakes at Sheva Temple, Sheva Foothill & CPP of JNPA	E-Tender	18.09.2025	Two Bid	16.10.2025	4	02 Nos. 1. M/s. BVG India Ltd. 2. M/s. Greenland	2 Nos. 1. M/s. D. B. Infratech 2. M/s. P. D. Infraprojects	L-1	PPD/DGM-I/Lake Maint./T-44/2026/26 dated 20.01.2026	M/s. Greenland	7,39,47,240.64	05.02.2026	05.02.2031	NYA	Work is in progress
29	PPD/DGM-I/CPP Lake/T-46/2025 dated- 01.10.2025	Rejuvenation of Waterbody near Centralized Parking Plaza & Biodiversity Reserve at JNPA	E-Tender	06.10.2026	Two Bid	26.10.2025	4	02 Nos. 1. M/s. BVG India Ltd. 2. M/s. Greenland	2 Nos. 1. M/s. D. B. Infratech 2. M/s. Hiravati Enterprises	L-1	PPD/DGM-I/CPP Lake/T-46/2026/27 dated- 01.10.2025	M/s. BVG India Ltd.	6,40,01,839.31	19.02.2026	21.08.2027	NYA	Work is in progress
30	PPD/DGM-I/CC Road /T-01/2026 dated- 19.01.2026	Upgradation of road from Karal Junction to NH-348A Junction in JNPA	E-Tender	21.01.2026	Two Bid	10.02.2026	6	06 Nos. 1. M/s. Manoj Infracon Pvt. Ltd. 2. M/s. Sadanand Engineering Works 3. M/s. P. D. Infraproject Pvt. Ltd 4. M/s. VAIBHAVDESHMUKH INFRAPROEJCTS PRIVATE LIMITED 5. M/s. Thakur Infraprojects Pvt Ltd 6. M/s. Riddhi Enterprise	NA	L-1	PPD/DGM-I/CC Road/T-01/2026/401 Dated 01.04.2026	M/s. Manoj Infracon Pvt. Ltd.	4,63,50,519.60	16.04.2026	16.04.2027	NYA	Work is in progress
31	PPD/DGM-I/Karal Junction /T-03/2026 dated- 29.01.2026	Development of Karal junction & its surrounding area in JN Port	E-Tender	02.02.2026	Two Bid	23.02.2026	7	07 Nos. 1. M/s. Manoj Infracon Pvt. Ltd. 2. M/s. Sadanand Engineering Works 3. M/s. P. D. Infraproject Pvt. Ltd 4. M/s. VAIBHAVDESHMUKH INFRAPROEJCTS PRIVATE LIMITED 5. M/s. Thakur Infraprojects Pvt Ltd 6. M/s. Riddhi Enterprise 7. M/s. J. M. Mhatre Infra Pvt.Ltd.	NA	L-1	PPD/DGM-I/Karal Junction /T-03/2026/42 dated 15.04.2026	M/s. Manoj Infracon Pvt. Ltd.	4,59,87,682.40	01.05.2026	01.02.2027	NYA	Work is in progress

DETAILS OF CONTRACTS ON GOING / CONCLUDED DURING THE MONTH OF JULY- 2026

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
SR.No	Tender No.	Item/Nature of work	Mode of Tender Enquiry	Date of publication of NIT	Type of Bidding (Single/Two bid system)	Last date of receipt of Tender	Nos. of bids received	Nos. & Names of parties qualified	Nos. & Names of parties not qualified	Whether contract awarded to L1	Contract No. & Date	Name of the Contractor	Value of Contract (in Rs.)	Actual date of start of work	Schedule date of completion	Actual date of completion	Reason for delay if any
32	PPD/DGM-I/CT Gate/T-07/2026 dated- 17.02.2026	Strengthening & Upgradation of area in front of Container gate in JN Port	E-Tender	19.02.2026	Two Bid	12.03.2026	6	04 Nos. 1. M/s. Manoj Infracon Pvt. Ltd. 2. M/s. P. D. Infracore Pvt. Ltd. 3. M/s. Sadanand Engineering Works 4. M/s. VAIBHAVDESHMUKH INFRAPROJECTS PRIVATE LIMITED	02 Nos. 1. M/s. K. N. Gharat & Co. 2. M/s. Shreeram Enterprises	L-1	PPD/DGM-I/CT Gate/T-07/2026/49 dated- 19.05.2026	M/s. Manoj Infracon Pvt. Ltd.	3,60,02,220.93	04.06.2026	03.12.2026	NYA	Work is in progress
33	PPD/DGM-I/Paint/North Gate/T-06/2026 dated- 17.02.2026	Painting to North Gate flyover and other civil work in JNPA	E-Tender	19.02.2026	Two Bid	12.03.2026	8	06 Nos. 1. M/s. Speco Infrastructure 2. M/s. The Freyssinet Prestressed Concrete Company Ltd. 3. M/s. Sumati Solutions Pvt. Ltd. 4. M/s. Govardhani Construction Co. 5. M/s. SBA Infra Projects Pvt. Ltd. 6. M/s. J.M.Mhatre Infra Pvt. Ltd.	02 Nos. 1. M/s. Green Global Logistics and Infra Pvt. Ltd. 2. M/s. Saket Marine Engineers	L-1	PPD/DGM-I/Paint/North Gate/T-06/2026 /53 dated 06.07.2026	M/s. SPECOC INFRASTRUCTURE	2,60,54,916.55	22.07.2026	21.01.2027	NYA	Work Order Issued
34	PPD/DGM-I/South Gate/T-39(R)/2025 dated 01.09.2025	Construction of South Gate Complex at JNPA	E-Tender	30.03.2026	Two Bid	27.04.2026	3	02 Nos. 1. M/s. Manoj Infracon - Rajat Interiors (JV) 2. M/s. Buildrite Constructions Builders & Engineers	01 No. 1. M/s. JHA P & COMPANY	L-1	PPD/DGM-I/South Gate/T-39R/2026/56 dated 24.07.2026	M/s. Manoj Infracon - Rajat Interiors (JV)	24,01,83,973.13	24.08.2026	21.02.2028	NYA	Work Order Issued
35	PPD/DGM/DRAIN CLEANING/T-51/2024 dated 06.05.2024	Annual Maintenance of Road Side Drains and Removal of Debris & Fallen Trees Inside Custom Bound Area of JN Port (2023-2024)	E-Tender	11.01.2024	Two Bid	25.01.2024	8	06 Nos 1. M/s. Aakar Engineers and Contractors 2. M/s. K N GHARAT & COMPANY 3. M/s. Shiv Langeswar Enterprises 4. M/s. Madhavkumar Construction 5. M/s. JJ & Sons 6. M/s. kailash Construction	2Nos 1.M/s. RN Thakur 2.M/s.Sunlight Corporation	L-1	PPD/DGM/DRAIN CLEANING/T-51/2024/25 dated 08.01.2024	M/S J.J & Sons	71,42,182.17 (36,23,865.83 + 35,18,316.34 11,73,000.84)	21.05.2024	20.05.2026	NYA	Work in Progress Work extended for the period of 04 Months i.e. up to 20.09.2026
36	PPD/DGM/Toilet/T-35/2024 dt.08.10.2024	Maintenance of Toilet Blocks Inside and Outside JN Port Custom Bound area (2024-25).	E-Tender	10.10.2024	Two Bid	24.10.2024	3	02 Nos 1. M/s. Khandoba Prakalpgrastha majur kamgar sahakari society Ltd. 2. M/s. Savarkhar Prakalp Grasta Majoor Sahakari Sanstha Ltd.	01 Nos 1. M/s. Morya Sai Abhinav Sahakari Seva Sanstha Maryadit	L-1	PPD/DGM/Toilet/T-35/2024/2580 dated 24.12.2024	M/s. Khandoba Prakalpgrastha majur kamgar sahakari society Ltd.	1,83,24,504.00 (91,62,252 + 91,62,252)	01.01.2025	31.12.2026	NYA	Work is in progress. Extension for 1 year. (31.12.2026)
37	PPD/DGM/BB4-Ladder/T-37/2024 dt. 17.10.2024	Construction of damaged Ladders/ Staircase at Berthing Places (BB-4) of Tug Boats.	E-Tender	18.10.2024	Two Bid	02.11.2024	1	01 Nos 1. M/s. UNIQUE UHPC INFRA LLP	-	L-1	PPD/DGM/BB4-Ladder/T-37/2024/2607 dt. 30.12.2024	M/s. UNIQUE UHPC INFRA LLP	19,37,127.40	15.01.2025	15.04.2025	NYA	Put-up approval for of foreclosure of work
38	PPD/DGM/Inside Port Horti/T-12/2025 Dt. 27.03.2025	Maintenance of Arboriculture/ Horticulture works inside Custom bound area of JN Port (2025-26).	E-Tender	27.03.2025	Two Bid	10.04.2025	6	02 Nos 1. M/s. Savarkhar Prakalp Grasta Majoor Sahakari Sanstha Ltd. 2.M/s. Jagruti Majoor Kamgar Shahkari Sanstha	04 Nos 1. M/s. Oriental Integrated Facility Management Pvt. Ltd. 2. M/s. Om Shiv Prakalp Grast Majur Sahakari Sanstha Maryadit, Karal. 3. M/s. Shivam Developers 4. M/s. BVG India Ltd.	L-1	PPD/DGM/Inside Port Horti/T-12/2025/07 dt. 21.05.2025	M/s. Savarkhar Prakalp Grasta Majoor Sahakari Sanstha Ltd.	2,71,46,642.8 (1,80,97,780.38 + 90,48,862.46)	01.06.2025	30.11.2026	NYA	Work in Progress Work extended for the period of 6 Months i.e. up to 30.11.2026
39	PPD/DGM/PUB Building/T-13/2025 dtd. 02.04.2025	Renovation & Upgradation of Port User Building (PUB) in JNPA.	E-Tender	03.04.2025	Two Bid	08.05.2025	12	08 Nos 1. M/s. Reliable Enterprises 2. M/s. Vikash Enterprises 3. M/s. BDS Projects India Pvt. Ltd. 4. M/s. Prajapati Constructions Ltd. 5. M/s. Bucon Engineers & Infrastructure Pvt. Ltd. 6. M/s. Omkar Engineers & Contractors 7. M/s. A G Associates 8. M/s. Yash Khanderao Sonawane	04 Nos 1. M/s. CGS Construction 2. M/s. Piyush Enterprises 3. M/s. Manoj Infracon Pvt. Ltd. 4. M/s. Mahendra Realtors & Infrastructure Private Limited	L-1	PPD/DGM-I/PUB Building/T-13/2025/1181 dtd. 10.10.2025	M/s. A G Associates	5,71,58,159.66	25.10.2025	24.10.2026	NYA	Work is in progress

DETAILS OF CONTRACTS ON GOING / CONCLUDED DURING THE MONTH OF JULY- 2026

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
SR.No	Tender No.	Item/Nature of work	Mode of Tender Enquiry	Date of publication of NIT	Type of Bidding (Single/Two bid system)	Last date of receipt of Tender	Nos. of bids received	Nos. & Names of parties qualified	Nos. & Names of parties not qualified	Whether contract awarded to L1	Contract No. & Date	Name of the Contractor	Value of Contract (in Rs.)	Actual date of start of work	Schedule date of completion	Actual date of completion	Reason for delay if any
40	PPD/DGM-I/Upgradation of Road inside Port-II/T-45/2025 Dtd. 17.09.2025	Upgradation of road from ICD Y Junction to GTI Entry Junction Inside Port Custom Bound Area.	E-Tender	18.09.2025	Two Bid	15.10.2025	6	05 Nos 1. M/s. Manoj Infracon Pvt. Ltd. 2. M/s. Blue Star Construction Co. 3. M/s. Sadanand Engineering Works 4. M/s. JM Mhatre Infra Pvt. Ltd. 5. M/s. P D INFRAPROJECT Pvt.Ltd.	01 Nos 1. M/s. SPECO INFRASTRUCTURE	L-1	PPD/DGM-I/Upgradation of Road inside Port-II/T-45/2026/36 Dtd. 05.03.2026	M/s. Blue Star Construction Co.	4,88,53,694.10	20.03.2026	19.11.2026	NYA	Work is in progress
41	PPD/DGM-I/Inside Port Maint./T- 47/2025 dated 03.10.2025	Annual Maintenance of Roads, ISPS Fencing & Boundary Wall inside Port custom Bound Area.	E-Tender	08.10.2025	Two Bid	27.10.2025	5	05 Nos 1. M/s. Sadanand Engineering Works 2. M/s. K N Gharat & Co. 3. M/s. CGS Construction 4. M/s. P D Infraprojects Pvt. Ltd. 5. M/s. Classic Infra Engineering Private Limited	-	L-1	PPD/DGM-I/ Inside Port Maint./T- 47/2026/39 dtd. 24.03.2026	M/s. K N GHARAT AND CO	1,91,32,099.77	09.04.2026	08.04.2027	NYA	Work is in progress
42	PPD/DGM-I/Inside Port Bldg./T- 51/2025 dated 30.10.2025	Renovation & Upgradation work of buildings inside Port Area i.e. POC Canteen (partially), Seamen's, Muss, Fire Station and E4, E5 Substations.	E-Tender	05.11.2025	Two Bid	31.12.2025	9	8 Nos 1. M/s. Seth Infra 2. M/s. J M Mhatre Infra Pvt. Ltd. 3. M/s. Projectile 4. M/s. ACE Corporation 5. M/s. D B Infratech 6. M/s. A G Associates 7. M/s. Rushabh Corporation 8. M/s. Vipin Shah & Associates	01 Nos 1. M/s. Mahendra Realtors & Infrastructure Private Limited	L-1	PPD/DGM-I/Inside Port Bldg./T- 51/2026/43 dtd. 29.04.2026	M/s. Rushabh Corporation	12,24,19,595.85	29.05.2026	28.05.2028	NYA	Work is in progress
43	JNP/PPD/CGM/ROB-PMC/T- 38/2024/ dated 28.10.202	Project Management Consultancy Services for Construction of Rail Over Bridge (ROB) near Coastal Berth at Jawaharlal Nehru Port Authority (JNPA)	E-Tender	29.10.2024	Singal stage two cover	16.12.2024	11	1.Composites Combine Technocrats Pvt Ltd 2.Dhruv Consultancy Services Limited 3.TECHNOGEM CONSULTANTS PRIVATE LIMITED 4.Chaitanya Projects Consultancy Private Limited 5.M/s. AAKAR ABHINAV CONSULTANTS PVT. LTD. 6.Shrikhande Consultants Limited 7.Kashec Engineers Pvt. Ltd. 8.Spectrum Techno Consultants Pvt Ltd 9.PEMS Engineering Consultants Pvt Ltd 10.Tractebel Engineering Private Limited 11.RITES Limited	-	L-1	JNP/PD/CGM/ROB-PMC/T- 38/2025/469 DATE 15.04.2025	M/s.Composites Combine Technocrats Pvt Ltd	1,24,50,592.00	26.05.2025	25.05.2027	NYA	Work is in progress
44	JNP/PPD/EPC/ROB/T- 56/2024 dated: 30.12.2024	Construction of Rail Over Bridge (ROB) to connect to the Coastal berth and landing jetty at J N Port in the State of Maharashtra under EPC mode	E-Tender	01.01.2025	Singal stage two cover	02.02.2025	12	1.SRC Infra Company Pvt. Ltd. 2.J M Mhatre Infra Pvt.Ltd. 3.Thakur Infraprojects Pvt. Ltd. 4.T and T Infra Ltd. 5.Ferro Concrete Const.(India) Pvt. Ltd. 6.Meher Foundations & Civil Engineers Pvt. Ltd. 7.Airef Engineers Pvt. Ltd. 8.Ms. Spacechem Engineers Pvt. Ltd. 9.Rockeira Engineering Pvt. Ltd. 10.V. K. Gupta and Associates. 11.Ranjit Buildcon Limited. 12.M G Contractors Pvt Ltd.	-	L-1	JNP/PPD/EPC/ROB/T-56/2025/508 DATE-23.04.2025	M/s.SRC Infra Company Pvt. Ltd.	83,30,22,504.00	27.06.2025	26.06.2027	NYA	Work is in progress

DETAILS OF CONTRACTS ON GOING / CONCLUDED DURING THE MONTH OF JULY- 2026

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
SR.No	Tender No.	Item/Nature of work	Mode of Tender Enquiry	Date of publication of NIT	Type of Bidding (Single/Two bid system)	Last date of receipt of Tender	Nos. of bids received	Nos. & Names of parties qualified	Nos. & Names of parties not qualified	Whether contract awarded to L1	Contract No. & Date	Name of the Contractor	Value of Contract (in Rs.)	Actual date of start of work	Schedule date of completion	Actual date of completion	Reason for delay if any
45	PPD/DGM/CPP PQC/T-36(R-1)/2025 dated 01.04.2025	Upgradation of entry and exit gates at Centralized Parking Plaza with Pavement Quality Concrete at J N P A.	E-Tender	03.04.2025	Two bid system	01.05.2025	9	06 Nos. - 1. M/s. Balaji Steel Industries 2. M/s. J M Mhatre Infra Pvt. Ltd. 3. M/s. Manoj Infracon Pvt. Ltd. 4. M/s. Blue Star Construction Company 5. M/s. P D Infraprojects Pvt. Ltd. 6. M/s. Piyush Enterprises	03 Nos. -1. M/s. K N Gharat & Co. 2. M/s. Khushbu Enterprise 3. M/s. Prajapati construction Ltd.	L1	PPD/DGM/CPP PQC/T-36(R-1)/2025/16 dated 06.10.2025	M/s. Blue Star Construction Company	3,33,02,927.00	22.10.2025	04.07.2026	01.07.2026	Work completed is
46	PPD/M-I/SEZ/RCC Bridge/T-21/2023 dated 22.05.2023	Construction of RCC Bridge along with balance works of earthen approaches, RE Walls including pavement, road furniture and street lighting for JNPA SEZ .	E-Tender	24.05.2023	Two bid system	11.07.2023	5	04 no. i. M/s Ferro-Concrete Const.(India) Pvt. Ltd. ii. M/s Thakur Infraprojects Pvt. Ltd. iii. M/s VUB-RKB Joint Venture iv. M/s JMMIPL – PDIPL Joint Venture	i) M/s SKM Ramdin Ultratech Pvt. Ltd.	L1	PPD/DGM-I/SEZ/RCC Bridge/T-21/2024/16 dated 16.01.2024	M/s JMMIPL-PDIPL Joint Venture	52,37,69,795.29	31.01.2024	31.10.2026	NYA	Work is in progress
47	PPD/DGM-I/PMC/RCC Bridge/T-35 dated 18.08.2023	Project Management Consultancy (PMC) services for Construction of RCC Bridge and Allied Miscellaneous works at JNPA SEZ.	GeM	24.08.2023	Two bid system	25.09.2023	6	6 no. 1. M/s RITES Limited. 2. M/s SA Infrastructure Consultants Pvt. Ltd. 3. M/s Aakar Abhinav Consultants Private Limited 4. M/s IRCLASS Systems & Solutions Pvt.Ltd. 5. M/s WAPCOS Limited 6. M/s Technogem Consultants Pvt. Ltd.	No	L1	PPD/DGM-I/PMC/RCC Bridge/T-35/2024/17 dated 16.01.2024	M/s Aakar Abhinav Consultants Private Limited	1,16,82,000.00	01.02.2024	31.12.2026	NYA	Work is in progress
48	PPD/M-I/W.S./SEZ/T-31/2022 dtd. 06.06.2022.	Annual Maintenance contract of water supply at SEZ for year 2022-23 & 2023-24	E tender	14.06.2022	Two bid system	23.06.2022	6	1)M/s. CGS Construction 2)M/s. R.K.patil 3)M/s. Reliance Construction 4) M/s. M.S.Jadhav 5) M/s. K. N.Gharat & Co	1)M/s. OM Construction	L1	PPD/M-I/W.S./SEZ/T-31/2022/680 dt 26.07.2022	M/s.M.S.Jadhav	1,57,85,112.00	01.08.2022	31.07.2026	NYA	Work completed is
49	PPD/M-I/Horti/SEZ/T-39/2022 dt 05.08.2022	Development / Maintenance of Horticulture / Arboriculture works at JNPA Special Economic Zone for the year 2022-23, 2023-24 & 2024-25	E tender	11.08.2022	Two bid system	01.09.2022	13	1)M/s.Shivam Developers 2)M/s.Ingenious Creations India 3)M/s. Piyush Enterprises	1)M/s. Vishal Enterprises 2)M/s. Samruddhisiddhi Infra and Power Projects Private Limited 3)M/s. Oriental Integrated Facility Management Pvt. Ltd. 4) M/s. Sawarkhar Prkalpagraस्था Majoor Sahakari Sanstha Ltd 5) M/s. Rathod Potteries and Nursery 6) M/s. Jagruti Mazdoor Kamgar Sahakari Sanstha 7) M/s.Vrundavan Nursery and Plantation 8) M/s. P.D Infraproject Pvt. Ltd 9) M/s.Shree Gajanan Facilities 10) M/s. Pravin Enterprises	L1	PPD/M-I/Horti/SEZ/T-39/2022/1115 dated 24.11.2022	M/s.Shivam Developers	4,72,06,114.74	01.12.2022	31.07.2026	NYA	Work completed is
50	PPD/DGM-II/SEZ/ESR/T-28/2025 DATED 19.06.2025	Carrying Out Balance Construction Works for Partially Constructed ESR II & III at JNPA SEZ	E-Tender	19.06.2025	Two bid system	15.07.2025	2	1) Meenu construction company 2) Alex Pipes India Pvt. Ltd.	No	L1	PPD/DGM-II/SEZ/ESR/T-28/2025/530 DATED 15.09.2025	M/s Meenu Construction Company	1,37,18,527.36	01.10.2025	30.05.2026 (Proposes extension till 31st July 2026)	NYA	Work is in progress and file has been put up for Eot and excess saving statement
51	PPD/DGM-II/SEZ/Electrical/T-26/2025 dated 28.05.2025	Carrying out Miscellaneous Electrical Works for re-instating the electrical infrastrucutre in JNPA SEZ	E-Tender	06.06.2025	Two bid system	10.07.2025	4	i) M/s A.S. Electric Corporation ii) Yogiraj Powertech Pvt. Ltd.	i) M/s M L Labade Engineer & Contractor ii) M/s Damani Enterprises	L1	PPD/DGM-II/SEZ/Electrical/T-26/2025/1241 dated 27.10.2025	M/s A S Electric Corporation	5,15,18,426.17	11.11.2025	11.05.2026	NYA	Work is in progress and file has been put up for Eot and excess saving statement

DETAILS OF CONTRACTS ON GOING / CONCLUDED DURING THE MONTH OF JULY- 2026																	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
SR.No	Tender No.	Item/Nature of work	Mode of Tender Enquiry	Date of publication of NIT	Type of Bidding (Single/Two bid system)	Last date of receipt of Tender	Nos. of bids received	Nos. & Names of parties qualified	Nos. & Names of parties not qualified	Whether contract awarded to L1	Contract No. & Date	Name of the Contractor	Value of Contract (in Rs.)	Actual date of start of work	Schedule date of completion	Actual date of completion	Reason for delay if any
52	PPD/DGM-II/SEZ/Misc./T-30/2025 dated 27.06.2025	Carrying Out Balance Miscellaneous Civil Infrastructure works at JNPA SEZ	E-Tender	30.06.2025	Two bid system	27.07.2025	3	i) M/s A K Enterprises ii) M/s Chamunda Corpotation iii) M/s Sadanand Engineering works	No	L1	PPD/DGM-II/SEZ/Misc./T-30/2025/1196 dated 10.10.2025	M/s A K Entprises	1,59,12,324.30	25.10.2025	25.06.2026	NYA	Work is in progress and file has been put up for Eot and excess saving statement
53	PPD/DGM-II/SEZ/STP/T-52/2025 dated 03.11.2023	Design, Supply, installation, testing and commissioning of a 200 KLD Sewage Treatment Plant based on RMBR technology, at JNPA SEZ, along with 5 years operation and maintenance.	E-Tender	06.11.2025	Two bid system	26.11.2025	4	i) M/s Naik Environmental Engineers Pvt. Ltd. ii)M/s Anushka Builders & Coloniser iii)M/s Kalbande Construction iv) M/s Dhal Engineering private Limited	i) M/s Kalbande Construction ii) M/s Dhal Engineering private Limited	L1	PPD/DGM-II/SEZ/STP/T-52/2025 dated 23.02.2026	M/s Naik Environmental Engineers Pvt. Ltd.	3,54,61,905.47	10.04.2026	09.11.2026 (And 05 years of operation and maintenance period)	NYA	Work is in progress
54	PPD/DGM-II/Facility Centre/T-53/2025/date-21.11.2025	Engineering-Procurement-Construction (EPC) for the Development of a Facility Center at the Truck Terminal Opposite PUB	E-Tender	25.11.2025	Two bid system	17.12.2025	3	i) M/s Buildrite Constructions ii) M/s Mugrody Constructions iii) M/s Projectile	i) M/s Buildrite Constructions ii) M/s Mugrody Constructions iii) M/s Projectile	L1	PPD/DGM-II/Facility Centre/T-53/2025/41 dated 16.04.2026	M/s Projectile	7,85,47,885.00	02.05.2026	01.01.2027	NYA	work is in progress

All the works/ consultancy & other contracts in progress as per the prescribed monetary limits have been reported in the report.

All the works/ consultancy & other contracts in progress as per the prescribed monetary limits have been reported in the report.