

**DETAILS OF CONTRACTS ON GOING / CONCLUDED DURING THE MONTH OF SEPTEMBER- 2026**

| 1     | 2                                                                      | 3                                                                                                                                             | 4                      | 5                          | 6                                       | 7                              | 8                     | 9                                                                                                                                                                                                                                                                                                                | 10                                                                                                                                                                                                 | 11                             | 12                                                                        | 13                                                              | 14                                            | 15                           | 16                          | 17                        | 18                                                                               |
|-------|------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------|------------------------|----------------------------|-----------------------------------------|--------------------------------|-----------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------|---------------------------------------------------------------------------|-----------------------------------------------------------------|-----------------------------------------------|------------------------------|-----------------------------|---------------------------|----------------------------------------------------------------------------------|
| SR.No | Tender No.                                                             | Item/Nature of work                                                                                                                           | Mode of Tender Enquiry | Date of publication of NIT | Type of Bidding (Single/Two bid system) | Last date of receipt of Tender | Nos. of bids received | Nos. & Names of parties qualified                                                                                                                                                                                                                                                                                | Nos. & Names of parties not qualified                                                                                                                                                              | Whether contract awarded to L1 | Contract No. & Date                                                       | Name of the Contractor                                          | Value of Contract (in Rs.)                    | Actual date of start of work | Schedule date of completion | Actual date of completion | Reason for delay if any                                                          |
| 1     | PPD/DGM/DRAIN CLEANING/T-51/2024 dated 06.05.2024                      | Annual Maintenance of Road Side Drains and Removal of Debris & Fallen Trees Inside Custom Bound Area of JN Port (2023-2024)                   | E-Tender               | 11.01.2024                 | Two Bid                                 | 25.01.2024                     | 8                     | 06 Nos<br>1. M/s. Aakar Engineers and Contractors<br>2. M/s. K N GHARAT & COMPANY<br>3. M/s. Shiv Langeswar Enterprises<br>4. M/s. Madhavkumar Construction<br>5. M/s. JJ & Sons<br>6. M/s. kailash Construction                                                                                                 | 2Nos<br>1.M/s. RN Thakur<br>2.M/s. Sunlight Corporation                                                                                                                                            | L-1                            | PPD/DGM/DRAIN CLEANING/T-51/2024/25 dated 08.01.2024                      | M/S. J.J. & Sons                                                | 71,42,182.17 (36,23,865.83 + 35,18,316.34)    | 21.05.2024                   | 20.05.2026                  | 20.09.2026                | Work is Completed                                                                |
| 2     | PPD/DGM/Toilet/T-35/2024 dt.08.10.2024                                 | Maintenance of Toilet Blocks Inside and Outside JN Port Custom Bound area (2024-25).                                                          | E-Tender               | 10.10.2024                 | Two Bid                                 | 24.10.2024                     | 3                     | 02 Nos<br>1. M/s. Khandoba Prkalpagraस्था majur kamgar sahakari society Ltd.<br>2. M/s. Savarkhar Prkalp Grasta Majoor Sahakari Sanstha Ltd.                                                                                                                                                                     | 01 Nos<br>1. M/s. Morya Sai Abhinav Sahakari Seva Sanstha Maryadit                                                                                                                                 | L-1                            | PPD/DGM/Toilet/T-35/2024/2580 dated 24.12.2024                            | M/s. Khandoba Prkalpagraस्था majur kamgar sahakari society Ltd. | 1,83,24,504.00 (91,62,252 + 91,62,252)        | 01.01.2025                   | 31.12.2026                  | NYA                       | Work is in progress. Extension for 1 year. (31.12.2026)                          |
| 3     | PPD/DGM/Inside Port Horti/T-12/2025 Dt. 27.03.2025                     | Maintenance of Arboriculture/ Horticulture works inside Custom bound area of JN Port (2025-26).                                               | E-Tender               | 27.03.2025                 | Two Bid                                 | 10.04.2025                     | 6                     | 02 Nos<br>1. M/s. Savarkhar Prkalp Grasta Majoor Sahakari Sanstha Ltd.<br>2.M/s. Jagruti Majoor Kamgar Shahkari Sanstha                                                                                                                                                                                          | 04 Nos<br>1. M/s. Oriental Integrated Facility Management Pvt. Ltd.<br>2. M/s. Om Shiv Prkalp Grast Majur Sahakari Sanstha Maryadit, Karal.<br>3. M/s. Shivam Developers<br>4. M/s. BVG India Ltd. | L-1                            | PPD/DGM/Inside Port Horti/T-12/2025/07 dt. 21.05.2025                     | M/s. Savarkhar Prkalp Grasta Majoor Sahakari Sanstha Ltd.       | 2,71,46,642.8 (1,80,97,780.38 + 90,48,862.46) | 01.06.2025                   | 30.11.2026                  | NYA                       | Work in Progress. Work extended for the period of 6 Months i.e. up to 30.11.2026 |
| 4     | PPD/DGM/PUB Building/T-13/2025 dtd. 02.04.2025                         | Renovation & Upgradation of Port User Building (PUB) in JNPA.                                                                                 | E-Tender               | 03.04.2025                 | Two Bid                                 | 08.05.2025                     | 12                    | 08 Nos<br>1. M/s. Reliable Enterprises<br>2. M/s. Vikash Enterprises<br>3. M/s. BDS Projects India Pvt. Ltd.<br>4. M/s. Prajapati Constructions Ltd.<br>5. M/s. Bucon Engineers & Infrastructure Pvt. Ltd.<br>6. M/s. Omkar Engineers & Contractors<br>7. M/s. A G Associates<br>8. M/s. Yash Khanderao Sonawane | 04 Nos<br>1. M/s. CGS Construction<br>2. M/s. Piyush Enterprises<br>3. M/s. Manoj Infracon Pvt. Ltd.<br>4. M/s. Mahendra Realtors & Infrastructure Private Limited                                 | L-1                            | PPD/DGM-I/PUB Building/T-13/2025/1181 dtd. 10.10.2025                     | M/s. A G Associates                                             | 5,71,58,159.66                                | 25.10.2025                   | 24.10.2026                  | NYA                       | Work is in progress                                                              |
| 5     | PPD/DGM-I/Upgradation of Road Inside Port-II/T-45/2025 Dtd. 17.09.2025 | Upgradation of road from ICD Y Junction to GTI Entry Junction Inside Port Custom Bound Area.                                                  | E-Tender               | 18.09.2025                 | Two Bid                                 | 15.10.2025                     | 6                     | 05 Nos<br>1. M/s. Manoj Infracon Pvt. Ltd.<br>2. M/s. Blue Star Construction Co.<br>3. M/s. Sadanand Engineering Works<br>4. M/s. JM Mhatre Infra Pvt. Ltd.<br>5. M/s. P D INFRAPROJECT Pvt.Ltd.                                                                                                                 | 01 Nos<br>1. M/s. SPECO                                                                                                                                                                            | L-1                            | PPD/DGM-I/Upgradation of Road inside Port-II/T-45/2026/36 Dtd. 05.03.2026 | M/s. Blue Star Construction Co.                                 | 4,88,53,694.1                                 | 20.03.2026                   | 19.11.2026                  | NYA                       | Work is in progress                                                              |
| 6     | PPD/DGM-I/Inside Port Maint./T 47/2026 dated 03.10.2025                | Annual Maintenance of Roads, ISPS Fencing & Boundary Wall Inside Port custom Bound Area.                                                      | E-Tender               | 08.10.2025                 | Two Bid                                 | 27.10.2025                     | 5                     | 05 Nos<br>1. M/s. Sadanand Engineering Works<br>2. M/s. K N Gharat & Co.<br>3. M/s. CGS Construction<br>4. M/s. P D Infraprojects Pvt. Ltd.<br>5. M/s. Classic Infra Engineering Private Limited                                                                                                                 |                                                                                                                                                                                                    | L-1                            | PPD/DGM-I/ Inside Port Maint./T-47/2026/39 dtd. 24.03.2026                | M/s K N GHARAT AND CO                                           | 1,01,32,000.77                                | 00.04.2020                   | 08.04.2027                  | NYA                       | Work is in progress                                                              |
| 7     | PPD/DGM-I/Inside Port Bldg./T- 51/2025 dated 30.10.2025                | Renovation & Upgradation work of buildings inside Port Area i.e. POC Canteen (partially), Seamens, Muss, Fire Station and E4, E5 Substations. | E-Tender               | 05.11.2025                 | Two Bid                                 | 31.12.2025                     | 9                     | 8 Nos<br>1. M/s. Seth Infra<br>2. M/s. J M Mhatre Infra Pvt. Ltd.<br>3. M/s. Projectile<br>4. M/s. ACE Corporation<br>5. M/s. D B Infratech<br>6. M/s. A G Associates<br>7. M/s. Rushabh Corporation<br>8. M/s. Vipin Shah & Associates                                                                          | 01 Nos<br>1. M/s. Mahendra Realtors & Infrastructure Private Limited                                                                                                                               | L-1                            | PPD/DGM-I/Inside Port Bldg./T-51/2026/43 dtd. 29.04.2026                  | M/s. Rushabh Corporation                                        | 12,24,19,595.85                               | 29.05.2026                   | 28.05.2028                  | NYA                       | Work is in progress                                                              |

**DETAILS OF CONTRACTS ON GOING / CONCLUDED DURING THE MONTH OF SEPTEMBER- 2026**

| 1     | 2                                                           | 3                                                                                                                                       | 4                      | 5                          | 6                                       | 7                              | 8                     | 9                                                                                                                                                                                                                                                                                                                                                                                                                                     | 10                                                                                                                                                                                 | 11                             | 12                                                               | 13                                                             | 14                                             | 15                           | 16                                                     | 17                        | 18                      |
|-------|-------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------|------------------------|----------------------------|-----------------------------------------|--------------------------------|-----------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------|------------------------------------------------------------------|----------------------------------------------------------------|------------------------------------------------|------------------------------|--------------------------------------------------------|---------------------------|-------------------------|
| SR.No | Tender No.                                                  | Item/Nature of work                                                                                                                     | Mode of Tender Enquiry | Date of publication of NIT | Type of Bidding (Single/Two bid system) | Last date of receipt of Tender | Nos. of bids received | Nos. & Names of parties qualified                                                                                                                                                                                                                                                                                                                                                                                                     | Nos. & Names of parties not qualified                                                                                                                                              | Whether contract awarded to L1 | Contract No. & Date                                              | Name of the Contractor                                         | Value of Contract (In Rs.)                     | Actual date of start of work | Schedule date of completion                            | Actual date of completion | Reason for delay if any |
| 8     | PPD/DGM-I/TS/Removal of garbage/T-02/2024, dtd. 15.02.2024  | Removal of garbage from open spaces in JN Port Township for the year 2024-25 & 2025-26                                                  | E-Tender               | 20.02.2024                 | Two Bid                                 | 11.03.2024                     | 4                     | 03 Nos. -<br>1) M/s. Khandoba Prkalpagrashtra Majoor Sahakari Society Maryadit,<br>2) Savarkhar Prkalpagrasta Majoor Sahakari Sanstha Ltd.,<br>3) Mhaiseshwar Mahila Berojgar Sahakari Sanstha Maryadit                                                                                                                                                                                                                               | 01 No. - 1) M/s. Kailash Construction,                                                                                                                                             | L1                             | PPD/DGM-I/TS/Removal of garbage/T-02/2024/56 dtd. 03.05.2024     | M/s. Khandoba Prkalpagrashtra Majoor Sahakari Society Maryadit | 72,75,672.54                                   | 01.06.2024                   | 31.05.2026                                             | NYA                       | work is in progress     |
| 9     | PPD/DGM-I/TS/Lifting of garbage/T-03/2024, dtd. 05.03.2024  | Lifting of garbage in and around nearby village of JN Port area.                                                                        | E-Tender               | 11.03.2024                 | Two Bid                                 | 01.04.2024                     | 4                     | 04 Nos. -<br>i) M/s. Mhaiseshwar Mahila Berojgar Sahakari Sanstha Maryadit.<br>ii) M/s. Daulat Construction<br>iii) M/s. Savarkhar Prkalp Grasta Majoor Sahakari Sanstha Ltd.<br>iv) M/s. Shanteshwari Nhava Sheva Prkalpadit Majoor Sahakari Society Ltd.                                                                                                                                                                            | -                                                                                                                                                                                  | L1                             | PPD/DGM-I/TS/Lifting of garbage/T-03/2024/70, dtd. 03.06.2024    | M/s. Daulat Construction                                       | 2,89,23,845.40 + 37,71,405.41 = 3,26,95,250.81 | 01.07.2024                   | Extended for three months i.e. up to 30.09.2026        | NYA                       | work is in progress     |
| 10    | PPD/DGM/TS. Cons./Sec-I& III/T-05/2024, dtd.23.12.2024      | Conservancy work in port Township at Sector-I& III ( Residential & Public Buildings) for the year 2025-2026.                            | E-Tender               | 27.12.2024                 | Two Bid                                 | 16.01.2025                     | 3                     | 03 Nos. 1) M/s Om Shiv Prkalpagrashtra Majoor Marayadit. 2) M/s. Sawarkhar Prkalpagrashtra Majoor Saharaki Sanstha Ltd. 3) M/s Jagruti Majoor Kamagar Sahakari Sanstha.                                                                                                                                                                                                                                                               | -                                                                                                                                                                                  | L1                             | PPD/DGM/TS. Cons./Sec-I & III/T-05/2025/44, dtd. 28.02.2025.     | M/s Om Shiv Prkalpagrashtra Majoor Marayadit.                  | 3,53,56,629.18                                 | 01.03.2025                   | 01.03.2026 Extended for one year i.e. up to 28.02.2027 | NYA                       | Work is in progress     |
| 11    | PPD/DGM/TS. Cons./Sec-II/T-06/2024, dtd.23.12.2024          | Conservancy work in port Township at Sector-II ( Residential & Public Buildings) for the year 2025-2026.                                | E-Tender               | 27.12.2024                 | Two Bid                                 | 16.01.2025                     | 3                     | 03 Nos. 1) M/s. Sawarkhar Prkalpagrashtra Majoor Saharaki Sanstha Ltd. 2) M/s. Shree Shanteshwari Nhav Shewa Prkalppidit Majoor Sahakari Society Limited. 3) M/s Prkalpagrashtra Majoor Sahakari Sanstha Mayadit.                                                                                                                                                                                                                     | -                                                                                                                                                                                  | L1                             | PPD/DGM/TS. Cons./Sec-II/T-06/2025/45, dtd. 28.02.2025.          | M/s Prkalpagrashtra Majoor Sahakari Sanstha Mayadit.           | 3,31,77,948.78                                 | 01.03.2025                   | 01.03.2026 Extended for one year i.e. up to 28.02.2027 | NYA                       | Work is in progress     |
| 12    | PPD/DGM/TS.Horti./Sec I, II & III/T-05/2025, dt. 15.05.2025 | Development / Maintenance of Horticulture / Arboriculture works in JN Port Township at Sec I, II & III for the year 2025-26 and 2026-27 | E-Tender               | 16.05.2025                 | Two Bid                                 | 05.06.2025                     | 3                     | 02 nos. 1) M/s. D. B. Infratech 2) M/s. Shivam Developers                                                                                                                                                                                                                                                                                                                                                                             | 01 No. 1) M/s. New Park Sun Gardens                                                                                                                                                | L1                             | PPD/DGM/TS.Horti./Sec I, II & III/T-05/2025/1023 dtd. 29.05.2025 | M/s. D. B. Infratech                                           | 8,10,89,501.44                                 | 01.09.2025                   | 31.08.2027                                             | NYA                       | Work is in progress     |
| 13    | PPD/ME/SWM/T-51 (R )/2019 dtd 15.02.20219                   | Appointment of Developer for Design, Construction and Operate a Comprehensive Solid Waste Management Project at JN Port                 | E-Tender               | 04.04.2019                 | Two Bid                                 | 05.07.2019                     | 1                     | 01 No 1. M/s. Avni Enterprises                                                                                                                                                                                                                                                                                                                                                                                                        | -                                                                                                                                                                                  | L1                             | PPD/ME/SWM/T-51 (R ) /2019/2018 dtd 20.09.2019                   | M/s. Avni Enterprises                                          | 5,91,39,114.00                                 | 26.12.2019                   | 01.03.2026 Extended for one year i.e. up to 28.02.2027 | NYA                       | Work is in progress     |
| 14    | PPD/DGM/Maint./T-06/2025, Dtd. 05.07.2025.                  | "Maintenance of Various buildings in JN Port."                                                                                          | E-tender               | 07.07.2025                 | Two bid system                          | 29.07.2025                     | 16                    | 11 Nos. -<br>1) M/s. Rohan ramkamal Enterprises Pvt. Ltd.<br>2) M/s. J M Mhatre Infra Pvt. Ltd.<br>3) M/s Seth Infra<br>4) M/s P.D. Infratech Pvt. Ltd.<br>5) M/s Pravin Enterprises.<br>6) M/s. Encee Rail Engineers and Fabricators Pvt. Ltd.<br>7) M/s. Reliance Construction<br>8) M/s. Manoj Infracon Pvt. Ltd.<br>9) M/s. DC Facility Management Services<br>10) M/s. Omkar Engineers and Contractors<br>11)M/s. D.B. Infratech | 05 Nos. 1) M/s. BUCON Engineers & Infrastructure Pvt. Ltd. 2) M/s. Swastik Electrotech Pvt. Ltd. 3) M/s. SC Construction. 4) M/s. K.N.Gharat & Co. 5) M/s. Vart Infracon Pvt. Ltd. | L1                             | PPD/DGM/Maint./T-06/2025/1024, Dated 29.08.2025                  | M/s. D.B. Infratech                                            | 7,37,44,040.00                                 | 01.09.2025                   | 31.08.2027                                             | NYA                       | Work is in progress     |

**DETAILS OF CONTRACTS ON GOING / CONCLUDED DURING THE MONTH OF SEPTEMBER- 2026**

| 1     | 2                                                             | 3                                                                                                                                                                                     | 4                      | 5                          | 6                                       | 7                              | 8                     | 9                                                                                                                                                                                                                                                                                                                                                                                                                                                    | 10                                                                                                                                                                                                                                                                                                             | 11                             | 12                                                               | 13                                         | 14                         | 15                                            | 16                          | 17                        | 18                      |
|-------|---------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------|----------------------------|-----------------------------------------|--------------------------------|-----------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------|------------------------------------------------------------------|--------------------------------------------|----------------------------|-----------------------------------------------|-----------------------------|---------------------------|-------------------------|
| SR.No | Tender No.                                                    | Item/Nature of work                                                                                                                                                                   | Mode of Tender Enquiry | Date of publication of NIT | Type of Bidding (Single/Two bid system) | Last date of receipt of Tender | Nos. of bids received | Nos. & Names of parties qualified                                                                                                                                                                                                                                                                                                                                                                                                                    | Nos. & Names of parties not qualified                                                                                                                                                                                                                                                                          | Whether contract awarded to L1 | Contract No. & Date                                              | Name of the Contractor                     | Value of Contract (in Rs.) | Actual date of start of work                  | Schedule date of completion | Actual date of completion | Reason for delay if any |
| 15    | PPD/DGM/B type buildings/T-01(R)/2025 Dated 11.04.2025        | Repairs and Renovation work of "B" type -34 Nos. of Buildings in Sector - I & III at JN Port Township                                                                                 | E-tender               | 16.04.2025                 | Two bid system                          | 19.05.2025                     | 9                     | 02 Nos.<br>M/s. Painterior Protective Systems LLP<br>2) M/s. Shandar Interior Pvt. Ltd.                                                                                                                                                                                                                                                                                                                                                              | 07 Nos.<br>1) M/s. Mahendra realtors & Infrastructure Pvt. Ltd.<br>2) M/s. Dipak Sama<br>3) M/s. Tuljabhavani Enginech Pvt. Ltd.<br>4) M/s SS Total Construction (I) Pvt Ltd.<br>5) M/s. Hirani Enterprises<br>6) M/s Structural Specialities and projects India Pvt. Ltd.<br>7) M/s A.P.I. Civilcon Pvt. Ltd. | L1                             | PPD/DGM/B type buildings/T-01(R)/2025/906 Dated 01.08.2025       | M/s. Painterior Protective Systems LLP     | 57,07,00,130.00            | 01.08.2025                                    | 31.08.2027                  | NYA                       | Work is in progress     |
| 16    | PPD/DGM-I/Hospital Repair/T-49/2025, dated 14.10.2025         | Waterproofing, Preventing Wall Seepages and Repairs to Hospital Building in JNP Township                                                                                              | E-tender               | 15.10.2025                 | Two bid system                          | 04.12.2025                     | 4                     | 04 Nos. -<br>1) M/s. Painterior Protective Systems LLP<br>2) M/s. Shree Balaji Exteriors Pvt. Ltd.<br>3) M/s. Swastik Constructions<br>4) M/s. Shandar Interior Pvt. Ltd.                                                                                                                                                                                                                                                                            | 02 Nos.<br>1) M/s. Shree Balaji Exteriors Pvt. Ltd.<br>2) M/s. Swastik Constructions                                                                                                                                                                                                                           | L1                             | PPD/DGM-I/Hospital Repair/T-49/2026/29 dtd. 28.01.2026           | M/s. Painterior Protective Systems LLP     | 12,70,81,127.75            | 18.02.2026                                    | 03.11.2026                  | NYA                       | Work is in progress     |
| 17    | PPD/DGM-I/Misce. Works/T-13/2026 dated 28.04.2026             | Miscellaneous modification work of "E" Type Quarter at JNP Township                                                                                                                   | E-tender               | 29.04.2026                 | Two bid system                          | 12.05.2026                     | 4                     | 04 Nos -<br>1) M/s. A. P. Construction<br>2) M/s. Painterior Protective Systems LLP<br>3) M/s. Shandar Interior Pvt. Ltd.<br>4) M/s. Tuljabhavani Engimech Pvt. Ltd.                                                                                                                                                                                                                                                                                 | 02 Nos -<br>1) M/s. Painterior Protective Systems LLP<br>2) M/s. Shandar Interior Pvt. Ltd.                                                                                                                                                                                                                    | L1                             | PPD/DGM-I/Misce. Works/T-13/2026/51 dtd. 12.06.2026              | M/s. Painterior Protective Systems LLP     | 5,25,28,031.50             | Architectural plan is finalized on 25.07.2026 | 23.03.2027                  | NYA                       | Work is in progress     |
| 18    | PPD/DGM-I/Police Station/T-04/2026 dated 30.01.2026           | Upgradation of Nhava-Sheva Police Station at JN Port                                                                                                                                  | E-tender               | 02.02.2026                 | Two bid system                          | 28.02.2026                     | 5                     | 05 Nos-<br>1) M/s. Manoj Infracon Pvt. Ltd.<br>2) M/s. Daulat Construction<br>3) M/s. Chandra Construction Company<br>4) M/s. C.G.S Construction<br>5) M/s. P. D. Infraproject Pvt. Ltd.                                                                                                                                                                                                                                                             | 04 Nos-<br>1) M/s. Manoj Infracon Pvt. Ltd.<br>2) M/s. Chandra Construction Company<br>3) M/s. C.G.S Construction<br>4) M/s. P. D. Infraproject Pvt. Ltd.                                                                                                                                                      | L1                             | PPD/DGM-I/Police Station/T-04/2026/54 dtd. 08.07.2026            | M/s. Construction C.G.S.                   | 1,51,89,662.61             | 15.07.2026                                    | 15.04.2027                  | NYA                       | Work is in progress     |
| 19    | PPD/DGM-I/Dismantling Buildings/T-55(R1)/2026 dtd. 05.05.2026 | Dismantling, removing and taking away of building scrap and building material of A-43 to A-65 of sector - I & A-13 to A-20 of Sector - III (Total 31 No of buildings) in JNP Township | E-tender               | 07.05.2026                 | Two bid system                          | 29.05.2026                     | 6                     | 04 Nos -<br>1. M/s. Hind Enterprises<br>2. M/s. Harish Iron Store<br>3. M/s. A. R. Trading Company<br>4. M/s. Shree Ganesh Construction                                                                                                                                                                                                                                                                                                              | 02 Nos-<br>1. M/s. Naveen Kumar<br>2. M/s. Choudhary Enterprises                                                                                                                                                                                                                                               | H1                             | PPD/DGM-I/Dismantling Buildings/T-55(R1)/2026/58 dtd. 25.08.2026 | M/s. Hind Enterprises                      | 1,11,35,511.69             | 10.09.2026                                    | 09.09.2027                  | NYA                       | Work is in progress     |
| 20    | JNP/PPD/CGM/ROB-PMC/T-38/2024/ dated 28.10.202                | Project Management Consultancy Services for Construction of Rail Over Bridge (ROB) near Coastal Berth at Jawaharlal Nehru Port Authority (JNPA)                                       | E-Tender               | 29.10.2024                 | Singal stage two cover                  | 16.12.2024                     | 11                    | 1.Composites Combine Technocrats Pvt Ltd<br>2.Dhruv Consultancy Services Limited<br>3.TECHNOGEM CONSULTANTS PRIVATE LIMITED<br>4.Chaitanya Projects Consultancy Private Limited<br>5.M/s. AAKAR ABHINAV CONSULTANTS PVT. LTD.<br>6.Shrikhande Consultants Limited<br>7.Kashec Engineers Pvt. Ltd.<br>8.Spectrum Techno Consultants Pvt Ltd<br>9.PEMS Engineering Consultants Pvt Ltd<br>10.Tractebel Engineering Private Limited<br>11.RITES Limited |                                                                                                                                                                                                                                                                                                                | L-1                            | JNP/PD/CGM/ROB-PMC/T-38/2025/469 DATE 15.04.2025                 | M/s.Composites Combine Technocrats Pvt Ltd | 1,24,50,592.00             | 26.05.2025                                    | 25.05.2027                  | NYA                       | Work is in progress     |

**DETAILS OF CONTRACTS ON GOING / CONCLUDED DURING THE MONTH OF SEPTEMBER- 2026**

| 1     | 2                                                         | 3                                                                                                                                                                                                               | 4                      | 5                          | 6                                       | 7                              | 8                     | 9                                                                                                                                                                                                                                                                                                                                                                                                                                 | 10                                                                                                                                                                                                                 | 11                             | 12                                                           | 13                                                      | 14                         | 15                           | 16                                                    | 17                        | 18                      |
|-------|-----------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------|----------------------------|-----------------------------------------|--------------------------------|-----------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------|--------------------------------------------------------------|---------------------------------------------------------|----------------------------|------------------------------|-------------------------------------------------------|---------------------------|-------------------------|
| SR.No | Tender No.                                                | Item/Nature of work                                                                                                                                                                                             | Mode of Tender Enquiry | Date of publication of NIT | Type of Bidding (Single/Two bid system) | Last date of receipt of Tender | Nos. of bids received | Nos. & Names of parties qualified                                                                                                                                                                                                                                                                                                                                                                                                 | Nos. & Names of parties not qualified                                                                                                                                                                              | Whether contract awarded to L1 | Contract No. & Date                                          | Name of the Contractor                                  | Value of Contract (in Rs.) | Actual date of start of work | Schedule date of completion                           | Actual date of completion | Reason for delay if any |
| 21    | JNP/PPD/EPC/ROB/T-56/2024 dated: 30.12.2024               | Construction of Rail Over Bridge (ROB) to connect to the Coastal berth and landing jetty at J N Port in the State of Maharashtra under EPC mode                                                                 | E-Tender               | 01.01.2025                 | Singal stage two cover                  | 02.02.2025                     | 12                    | 1.SRC Infra Company Pvt. Ltd.<br>2.J M Mhatre Infra Pvt.Ltd.<br>3.Thakur Infraprojects Pvt. Ltd.<br>4.T and T Infra Ltd.<br>5.Ferro Concrete Const.(India) Pvt. Ltd.<br>6.Meher Foundations & Civil Engineers Pvt. Ltd.<br>7.Airef Engineers Pvt. Ltd.<br>8.Ms. Spacechem Engineers Pvt. Ltd.<br>9.Rockeira Engineering Pvt. Ltd.<br>10.V. K. Gupta and Associates.<br>11.Ranjit Buildcon Limited.<br>12.M G Contractors Pvt Ltd. |                                                                                                                                                                                                                    | L-1                            | JNP/PPD/EPC/ROB/T-56/2025/508 DATE-23.04.2025                | M/s.SRC Infra Company Pvt. Ltd.                         | 83,30,22,504.00            | 27.06.2025                   | 26.06.2027                                            | NYA                       | Work is in progress     |
| 22    | PPD/DGM-I/PMC-FTB/Plan-12074/T-15/2024 dated- 04.07.2024. | Appointment of Project Management Consultancy (PMC) for Construction of Entrance Gate Building and Development of Surrounding Area at Landing Jetty in JN Port.                                                 | E-Tender               | 10.07.2024                 | Two Bid                                 | 30.07.2024                     | 3                     | 3 No.<br>1. M/s. IR Class System and Solutions Pvt. Ltd.<br>2. M/s. Lion Engineering Consultants Pvt. Ltd.<br>3. M/s. PEMS Engineering Consultants Pvt. Ltd.                                                                                                                                                                                                                                                                      | NA                                                                                                                                                                                                                 | L1                             | PPD/DGM-I/PMC-FTB/Plan- 12074/T-15/2024/37 dated- 07.10.2024 | M/s. PEMS Engineering Consultants Pvt. Ltd.             | 99,82,500.00               | 22.10.2024                   | 22.10.2026<br>Extended upto 06.02.2027                | NYA                       | Work is in progress     |
| 23    | PPD/DGM-I/FTB /T-08/2024 dated- 17.05.2024                | Construction of Entrance Gate Building and Development of its Surrounding Area at Landing jetty in JN Port.                                                                                                     | E-Tender               | 29.05.2024                 | Two bid                                 | 01.07.2024                     | 6                     | 2 No. -<br>1 M/s. J.M. Mhatre Infra Pvt. Ltd.<br>2 M/s. Rachoon Infraproject Pvt. Ltd.                                                                                                                                                                                                                                                                                                                                            | 4 No.- 1) M/s. Ambika Enterprise 2) M/s. Manoj Infracon Pvt. Ltd. 3) M/s. Progressive Civil Construction Co. (P) Ltd. 4) M/s. Vandana Infrastructure Pvt. Ltd                                                      | L1                             | PPD/DGM-I/FTB /T-08/2024 /36 dated 07.10.2024                | M/s. J.M. Mhatre Infra Pvt. Ltd.                        | 20,84,20,055.00            | 07.11.2024                   | 07.11.2026<br>(24 Months)<br>Extended upto 06.02.2027 | NYA                       | Work is in progress     |
| 24    | PPD/DGM-I/Admin Build. /T-35/2025 dated- 04.08.2025       | Beautification of Administration Building and surrounding area.                                                                                                                                                 | E-Tender               | 07.08.2025                 | Two bid system                          | 28.08.2025                     | 8                     | 07 Nos.<br>1. M/s. Greenland<br>2. M/s. D.B. Infratech<br>3. M/s. BVG India Ltd.<br>4. M/s. R.G. Shah Infratech Pvt. Ltd.<br>5. M/s. Pravin Enterprises<br>6. M/s. Classis Infra Engineering Private Limited<br>7. M/s. Hirani Enterprises                                                                                                                                                                                        | 01 Nos.<br>1. M/s. Shivam Developers                                                                                                                                                                               | L1                             | PPD/DGM-I /Admin Building/2025/ 23 dated 17.11.2025          | M/s.R.G.Shah Infratech Pvt. Ltd.                        | 5,48,93,272.40             | 02.12.2025                   | 01.05.2027                                            | NYA                       | work is in progress     |
| 25    | PPD/DGM-I/Pilot GH/T-24/2025 dated 07.05.2025             | Upgradation of Pilot Guest House to Training Center & Miscellaneous Works at JNPA                                                                                                                               | E-Tender               | 07.05.2025                 | Two bid system                          | 29.09.2025                     | 4                     | 03 Nos.<br>1. M/s. Kanchan Associates<br>2. M/s. Adarsh Infrainterio Pvt. Ltd..<br>3. M/s. Shandar Interior Private Limited                                                                                                                                                                                                                                                                                                       | 01 No. -<br>1. M/s. Balaji Steel Industry                                                                                                                                                                          | L1                             | PPD/DGM-I/Pilot GH/T-24/2025/12 dated 20.08.2025             | M/s. Shandar Interior Pvt. Ltd.                         | 7,94,38,543.00             | 20.08.2025                   | 19.09.2026                                            | NYA                       | Work is in progress     |
| 26    | PPD/DGM-I/SL Road/T-16/2025 dated 21.04.2025              | Consultancy Services for Preparation of Detailed Project Report and Detailed Engineering for Construction of Second Link Road to Jn Port and Construction of RoB Connecting Jaskar and Karal Village at Jn Port | E-Tender               | 28.04.2025                 | Two Bid                                 | 18.05.2025                     | 10                    | 05 Nos.<br>1. M/s. Consulting Engineers Group Ltd.<br>2. M/s. ILF Consulting Engineers (India) Pvt. Ltd.<br>3. M/s. K and J Projects Pvt Ltd.<br>4. M/s. Monarch Surveyors and Engineering Consultants Ltd.<br>5. M/s. Voyants Solutions Pvt. Ltd.                                                                                                                                                                                | 5 Nos.<br>1. M/s. EKAM Venture<br>2. M/s. Geo Designs and Research Pvt. Ltd.<br>3. M/s. Pentacle Consultants (I) Pvt. Ltd.<br>4. M/s. Qmax Techno Consultants Pvt. Ltd.<br>5. M/s. Tec4 Ingenieros India Pvt. Ltd. | L-1                            | PPD/DGM-I/SL Road/T-16/2025/26 dated- 12.12.2025             | M/s. Monarch Surveyors and Engineering Consultants Ltd. | 1,67,00,000.00             | 27.12.2025                   | 31.08.2027                                            | NYA                       | Work is in progress     |
| 27    | PPD/DGM-I/Lake Maint./T-44/2025 dated 16.09.2025          | Annual Maintenance of Rejuvenated Lakes at Sheva Temple, Sheva Foothill & CPP of JNPA                                                                                                                           | E-Tender               | 18.09.2025                 | Two Bid                                 | 16.10.2025                     | 4                     | 02 Nos.<br>1. M/s. BVG India Ltd.<br>2. M/s. Greenland                                                                                                                                                                                                                                                                                                                                                                            | 2 Nos.<br>1. M/s. D. B. Infratech<br>2. M/s. P. D. Infraprojects                                                                                                                                                   | L-1                            | PPD/DGM-I/Lake Maint./T-44/2026/26 dated 20.01.2026          | M/s. Greenland                                          | 7,39,47,240.64             | 05.02.2026                   | 05.02.2031                                            | NYA                       | Work is in progress     |

**DETAILS OF CONTRACTS ON GOING / CONCLUDED DURING THE MONTH OF SEPTEMBER- 2026**

| 1     | 2                                                      | 3                                                                                                         | 4                      | 5                          | 6                                       | 7                              | 8                     | 9                                                                                                                                                                                                                                                                                             | 10                                                                                                                                                    | 11                             | 12                                                        | 13                                                | 14                         | 15                           | 16                               | 17                        | 18                                                          |
|-------|--------------------------------------------------------|-----------------------------------------------------------------------------------------------------------|------------------------|----------------------------|-----------------------------------------|--------------------------------|-----------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------|-----------------------------------------------------------|---------------------------------------------------|----------------------------|------------------------------|----------------------------------|---------------------------|-------------------------------------------------------------|
| SR.No | Tender No.                                             | Item/Nature of work                                                                                       | Mode of Tender Enquiry | Date of publication of NIT | Type of Bidding (Single/Two bid system) | Last date of receipt of Tender | Nos. of bids received | Nos. & Names of parties qualified                                                                                                                                                                                                                                                             | Nos. & Names of parties not qualified                                                                                                                 | Whether contract awarded to L1 | Contract No. & Date                                       | Name of the Contractor                            | Value of Contract (in Rs.) | Actual date of start of work | Schedule date of completion      | Actual date of completion | Reason for delay if any                                     |
| 28    | PPD/DGM-I/CPP Lake/T-46/2025 dated- 01.10.2025         | Rejuvenation of Waterbody near Centralized Parking Plaza & Biodiversity Reserve at JNPA                   | E-Tender               | 06.10.2026                 | Two Bid                                 | 26.10.2025                     | 4                     | 02 Nos.<br>1. M/s. BVG India Ltd.<br>2. M/s. Greenland                                                                                                                                                                                                                                        | 2 Nos.<br>1. M/s. D. B. Infratech<br>2. M/s. Hiravati Enterprises                                                                                     | L-1                            | PPD/DGM-I/CPP Lake/T-46/2026/27 dated- 01.10.2025         | M/s. BVG India Ltd.                               | 6,40,01,839.31             | 19.02.2026                   | 21.08.2027                       | NYA                       | Work is in progress                                         |
| 29    | PPD/DGM-I/CC Road /T-01/2026 dated- 19.01.2026         | Upgradation of road from Karal Junction to NH-348A Junction in JNPA                                       | E-Tender               | 21.01.2026                 | Two Bid                                 | 10.02.2026                     | 6                     | 06 Nos.<br>1. M/s. Manoj Infracon Pvt. Ltd.<br>2. M/s. Sadanand Engineering Works<br>3. M/s. P. D. Infraproject Pvt. Ltd<br>4. M/s. VAIBHAVDESHMUKH INFRAPROEJCTS PRIVATE LIMITED<br>5. M/s. Thakur Infraprojects Pvt Ltd<br>6. M/s. Riddhi Enterprise                                        | NA                                                                                                                                                    | L-1                            | PPD/DGM-I/CC Road/T-01/2026/401 Dated 01.04.2026          | M/s. Manoj Infracon Pvt. Ltd.                     | 4,63,50,519.60             | 16.04.2026                   | 16.04.2027                       | NYA                       | Work is in progress                                         |
| 30    | PPD/DGM-I/Karal Junction /T-03/2026 dated- 29.01.2026  | Development of Karal junction & its surrounding area in JN Port                                           | E-Tender               | 02.02.2026                 | Two Bid                                 | 23.02.2026                     | 7                     | 07 Nos.<br>1. M/s. Manoj Infracon Pvt. Ltd.<br>2. M/s. Sadanand Engineering Works<br>3. M/s. P. D. Infraproject Pvt. Ltd<br>4. M/s. VAIBHAVDESHMUKH INFRAPROEJCTS PRIVATE LIMITED<br>5. M/s. Thakur Infraprojects Pvt Ltd<br>6. M/s. Riddhi Enterprise<br>7. M/s. J. M. Mhatre Infra Pvt.Ltd. | NA                                                                                                                                                    | L-1                            | PPD/DGM-I/Karal Junction /T-03/2026/42 dated 15.04.2026   | M/s. Manoj Infracon Pvt. Ltd.                     | 4,59,87,682.40             | 01.05.2026                   | 01.02.2027                       | NYA                       | Work is in progress                                         |
| 31    | PPD/DGM-I/CT Gate/T-07/2026 dated- 17.02.2026          | Strengthening & Upgradation of area in front of Container gate in JN Port                                 | E-Tender               | 19.02.2026                 | Two Bid                                 | 12.03.2026                     | 6                     | 04 Nos.<br>1. M/s. Manoj Infracon Pvt. Ltd.<br>2. M/s. P. D. Infraproject Pvt. Ltd<br>3. M/s. Sadanand Engineering Works<br>4. M/s. VAIBHAVDESHMUKH INFRAPROEJCTS PRIVATE LIMITED                                                                                                             | 02 Nos.<br>1. M/s. K. N. Gharat & Co.<br>2. M/s. Shreeram Enterprises                                                                                 | L-1                            | PPD/DGM-I/CT Gate/T-07/2026/49 dated- 19.05.2026          | M/s. Manoj Infracon Pvt. Ltd.                     | 3,60,02,220.93             | 04.06.2026                   | 03.12.2026                       | NYA                       | Work is in progress                                         |
| 32    | PPD/DGM-I/Paint/North Gate/T-06/2026 dated- 17.02.2026 | Painting to North Gate flyover and other civil work in JNPA                                               | E-Tender               | 19.02.2026                 | Two Bid                                 | 12.03.2026                     | 8                     | 06 Nos.<br>1. M/s. Speco Infrastructure<br>2. M/s. The Freyssinet Prestressed Concrete Company Ltd.<br>3. M/s. Sumati Solutions Pvt. Ltd.<br>4. M/s. Govardhani Construction Co.<br>5. M/s. SBA Infra Projects Pvt. Ltd.<br>6. M/s. J.M.Mhatre Infra Pvt. Ltd.                                | 02 Nos.<br>1. M/s. Green Global Logistics and Infra Pvt. Ltd.<br>2. M/s. Saket Marine Engineers                                                       | L-1                            | PPD/DGM-I/Paint/North Gate/T-06/2026 /53 dated 06.07.2026 | M/s. SPECO INFRASTRUCTURE                         | 2,60,54,916.55             | 22.07.2026                   | 21.01.2027                       | NYA                       | Work Order Issued on 06.07.2026/ Work in Progress           |
| 33    | PPD/DGM-I/South Gate/T-39(R)/2025 dated 01.09.2025     | Construction of South Gate Complex at JNPA                                                                | E-Tender               | 30.03.2026                 | Two Bid                                 | 27.04.2026                     | 3                     | 02 Nos.<br>1. M/s. Manoj Infracon - Rajat Interiors (JV)<br>2. M/s. Buildrite Constructions Builders & Engineers                                                                                                                                                                              | 01 No.<br>1. M/s. JHA P & COMPANY                                                                                                                     | L-1                            | PPD/DGM-I/South Gate/T-39R/2026/56 dated 24.07.2026       | M/s. Manoj Infracon - Rajat Interiors (JV)        | 24,01,83,973.13            | 24.08.2026                   | 21.02.2028                       | NYA                       | Work Order Issued on 24.07.2026/ Work in Progress           |
| 34    | PPD/DGM/Outside Port Horti/T-53/2024 dated 10.01.2024  | Maintenance of Arboriculture/ Horticulture works outside Custom bound area of JN Port.(2024-25 & 2025-26) | E-Tender               | 12.01.2024                 | Two bid system                          | 09.02.2024                     | 7                     | 3 Nos. - 1. M/s. BVG India Ltd.<br>2. M/s. Sawarkhar Prkalpgrasta Majoor Sahkari Sanstha Ltd.<br>3. M/s. Shivam Developers                                                                                                                                                                    | 4 Nos. - 1. M/s. GREENLAND<br>2. M/s. Jagruti Mazdoor Kamgar Sahkari Sanstha Ltd.<br>3. M/s. LTPS Infra Private Limited<br>4. M/s. Piyush Enterprises | L1                             | PPD/DGM/Outside Port Horti/T-53/2024/24 dated 29.04.2024  | M/s Shivam Developers                             | Rs.3,71,03,557.94          | 01.05.2024                   | 30.04.2026<br>31.10.26 (revised) | NYA                       | Work is extended upto 31.10.2026<br><br>Work is in progress |
| 35    | PPD/DGM/Road maint./T-52/2024 dated 11.12.2024         | Cleaning of storm water drains along the roads outside Custom bound area at J N Port (2025-26 & 2026-27). | E-Tender               | 11.12.2024                 | Two bid system                          | 15.01.2025                     | 5                     | 02 Nos. -1. M/s. Jagruti Mazdoor Kamgar Shahkari Sanstha Ltd.<br>2. M/s. Savarkhar Prkalp Grasta Majoor Sahakari Sanstha Ltd.                                                                                                                                                                 | 03 Nos. -1.M/s. Morya Sai Abhinav Sahakari Seva Sanstha Maryadit<br>2. M/s. N. G. Bhoir<br>3. M/s. Shivam Developers                                  | L1                             | PPD/DGM/Road maint./T-52/2025/566 dated 13.05.2025        | M/s. Jagruti Mazdoor Kamgar Shahkari Sanstha Ltd. | Rs.1,85,19,166.08          | 17.05.2025                   | 27.05.2027                       | NYA                       | Work is in progress.                                        |

**DETAILS OF CONTRACTS ON GOING / CONCLUDED DURING THE MONTH OF SEPTEMBER- 2026**

| 1     | 2                                                     | 3                                                                                                                                                        | 4                      | 5                          | 6                                       | 7                              | 8                     | 9                                                                                                                                                                                                                                                                                                                                                                                                                                              | 10                                                                 | 11                             | 12                                                        | 13                                            | 14                         | 15                           | 16                          | 17                        | 18                                                                                           |
|-------|-------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------|----------------------------|-----------------------------------------|--------------------------------|-----------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------|--------------------------------|-----------------------------------------------------------|-----------------------------------------------|----------------------------|------------------------------|-----------------------------|---------------------------|----------------------------------------------------------------------------------------------|
| SR.No | Tender No.                                            | Item/Nature of work                                                                                                                                      | Mode of Tender Enquiry | Date of publication of NIT | Type of Bidding (Single/Two bid system) | Last date of receipt of Tender | Nos. of bids received | Nos. & Names of parties qualified                                                                                                                                                                                                                                                                                                                                                                                                              | Nos. & Names of parties not qualified                              | Whether contract awarded to L1 | Contract No. & Date                                       | Name of the Contractor                        | Value of Contract (in Rs.) | Actual date of start of work | Schedule date of completion | Actual date of completion | Reason for delay if any                                                                      |
| 36    | PPD/DGM/Road maint/T- 17/2025 dated 22.04.2025        | Annual maintenance of Roads outside Custom bound area at J N Port (2024-25 & 2025-26).                                                                   | E-Tender               | 24.04.2025                 | Two bid system                          | 22.05.2025                     | 6                     | 06 Nos. -1. M/s. A M Swamy Construction<br>2. M/s. J M Mhatre Infra Pvt. Ltd.<br>3. M/s. K N Gharat & Co.<br>4. M/s. Thakur Infraprojects Pvt. Ltd.<br>5. M/s. V S Patil<br>6. M/s. Vaibhav Deshmukh Infraprojects Pvt. Ltd.                                                                                                                                                                                                                   | Nil                                                                | L1                             | PPD/DGM-I/Road maint/T-17/2025/11 dated 05.08.2025        | M/s. A M Swamy Construction                   | Rs.2,77,52,540.41          | 20.08.2025                   | 04.08.2027                  | NYA                       | Work is in progress.                                                                         |
| 37    | PPD/DGM/PQC road/T-38/2025 dated 29.08.2025           | Upgradation of approach road near Shell India, Deepak Fertilizers & Speedy CFS with PQC at J N Port.                                                     | E-Tender               | 29.08.2025                 | Two bid system                          | 29.09.2025                     | 5                     | 5 Nos. 1. M/s. Classic Infra Engineering Pvt. Ltd.<br>2. M/s. J M Mhatre Infra Pvt. Ltd.<br>3. M/s. K N Gharat & Co.<br>4. M/s. Manoj Infracore Pvt. Ltd.<br>5. M/s. P D Infraprojects Pvt. Ltd.                                                                                                                                                                                                                                               | 01 No. - 1. M/s. K N Gharat & Co.                                  | L1                             | PPD/DGM/PQC road/T- 38/2026/50 dated 13.01.2025           | M/s. Classic Infra Engineering Pvt. Ltd.      | Rs. 2,22,50,156.59         | 20.01.2026                   | 27.11.2026                  | NYA                       | Work is in progress.                                                                         |
| 38    | PPD/DGM-I/Road/T-54/2025 dated 28.11.2025             | Construction of Internal Road for Plots allotted along Phunde road in JN Port.                                                                           | E-Tender               | 29.11.2025                 | Two bid system                          | 27.12.2025                     | 12                    | 12 Nos. 1. M/s. CGS Construction<br>2. M/s. Clincy Construction Pvt. Ltd.<br>3. M/s. J M Mhatre Infra Pvt. Ltd.<br>4. M/s. Jain Construction Company<br>5. M/s. K N Gharat and Company<br>6. M/s. Manoj Infracore Pvt. Ltd.<br>7. M/s. Mansi Construction<br>8. M/s. N. G Bhoir<br>9. M/s. P D Infraproject Pvt Ltd.<br>10. M/s. Shahi MD Karim<br>11. M/s. Thakur Infraprojects Pvt. Ltd.<br>12. M/s. Vaibhavdeshmukh Infraprojects Pvt. Ltd. | 02 Nos.-1. M/s. CGS Construction<br>2. M/s. Shahi MD Karim         | L1                             | PPD/DGM-I/Road/T-54/2026/35 dated 25.02.2026              | M/s. N G Bhoir,                               | Rs.4,28,30,554.21          | 25.02.2026                   | 11.09.2026                  | NYA                       | Work is completed on 05.09.2026                                                              |
| 39    | PPD/M-I/SEZ/RCC Bridge/T-21/2023 dated 22.05.2023     | Construction of RCC Bridge along with balance works of earthen approaches, RE Walls including pavement, road furniture and street lighting for JNPA SEZ. | E-Tender               | 24.05.2023                 | Two bid system                          | 11.07.2023                     | 5                     | 04 no. i. M/s Ferro-Concrete Const.(India) Pvt. Ltd.<br>ii. M/s Thakur Infraprojects Pvt. Ltd.<br>iii. M/s VUB-RKB Joint Venture<br>iv. M/s JMMIPL – PDIPL Joint Venture                                                                                                                                                                                                                                                                       | i) M/s SKM Ramdin Ultratech Pvt. Ltd.                              | L1                             | PPD/DGM-I/SEZ/RCC Bridge/T- 21/2024/16 Date 16.01.2024    | M/s JMMIPL-PDIPL Joint Venture                | Rs. 60,52,76,122.67        | 31.04.2024                   | 31.10.2026                  | NYA                       | Work is in progress                                                                          |
| 40    | PPD/DGM-I/PMC/RCC Bridge/T-35 dated 18.08.2023        | Project Management Consultancy (PMC) services for Construction of RCC Bridge and Allied Miscellaneous works at JNPA SEZ.                                 | GeM                    | 24.08.2023                 | Two bid system                          | 25.09.2023                     | 6                     | 6 no. 1. M/s RITES Limited.<br>2. M/s SA Infrastructure Consultants Pvt. Ltd.<br>3. M/s Aakar Abhinav Consultants Private Limited<br>4. M/s IRCLASS Systems & Solutions Pvt.Ltd.<br>5. M/s WAPCOS Limited<br>6. M/s Technogem Consultants Pvt. Ltd.                                                                                                                                                                                            | No                                                                 | L1                             | PPD/DGM-I/PMC/RCC Bridge/T- 35/2024/17 Date 16.01.2024    | M/s Aakar Abhinav Consultants Private Limited | Rs. 1,16,82,000.00         | 01.02.2024                   | 31.12.2026                  | NYA                       | Work is in progress                                                                          |
| 41    | PPD/DGM-II/SEZ/ESR/T- 28/2025 DATED 19.06.2025        | Carrying Out Balance Construction Works for Partially Constructed ESR II & III at JNPA SEZ                                                               | E-Tender               | 19.06.2025                 | Two bid system                          | 16.07.2026                     | 2                     | 1) Meenu construction company 2) Alex Pipes India Pvt. Ltd.                                                                                                                                                                                                                                                                                                                                                                                    | No                                                                 | L1                             | PPD/DGM-II/SEZ/ESR/T- 28/2025/530 Date 15.09.2025         | M/s Construction Company Meenu                | Rs. 1,50,04,768.56         | 30.09.2025                   | 30.07.2026 (Revised date)   | NYA                       | Work completed (Extension of time has been granted without levying liquidated damages)       |
| 42    | PPD/DGM-II/SEZ/Electrical/T- 26/2025 dated 28.05.2025 | Carrying out Miscellaneous Electrical Works for re-instating the electrical infrastructure in JNPA SEZ                                                   | E-Tender               | 06.06.2025                 | Two bid system                          | 10.07.2025                     | 4                     | i) M/s A.S. Electric Corporation ii) Yogiraj Powertech Pvt. Ltd.                                                                                                                                                                                                                                                                                                                                                                               | i) M/s M L Labade Engineer & Contractor ii) M/s Damani Enterprises | L1                             | PPD/DGM-II/SEZ/Electrical/T- 26/2025/1241 Date 27.10.2025 | M/s A S Electric Corporation                  | Rs. 6,64,51,196.50         | 11.11.2025                   | 10.11.2026 (Revised date)   | NYA                       | Work is in progress (Extension of time has been granted without levying liquidated damages ) |

**DETAILS OF CONTRACTS ON GOING / CONCLUDED DURING THE MONTH OF SEPTEMBER- 2026**

| 1     | 2                                                    | 3                                                                                                                                                                                | 4                      | 5                          | 6                                       | 7                              | 8                     | 9                                                                                                                                                                                                                         | 10                                                                                                                                                                      | 11                             | 12                                                      | 13                                         | 14                         | 15                           | 16                                                            | 17                        | 18                                                                                        |
|-------|------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------|----------------------------|-----------------------------------------|--------------------------------|-----------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------|---------------------------------------------------------|--------------------------------------------|----------------------------|------------------------------|---------------------------------------------------------------|---------------------------|-------------------------------------------------------------------------------------------|
| SR.No | Tender No.                                           | Item/Nature of work                                                                                                                                                              | Mode of Tender Enquiry | Date of publication of NIT | Type of Bidding (Single/Two bid system) | Last date of receipt of Tender | Nos. of bids received | Nos. & Names of parties qualified                                                                                                                                                                                         | Nos. & Names of parties not qualified                                                                                                                                   | Whether contract awarded to L1 | Contract No. & Date                                     | Name of the Contractor                     | Value of Contract (in Rs.) | Actual date of start of work | Schedule date of completion                                   | Actual date of completion | Reason for delay if any                                                                   |
| 43    | PPD/DGM-II/SEZ/Misc./T-30/2025 dated 27.06.2025      | Carrying Out Balance Miscellaneous Civil Infrastructure works at JNPA SEZ                                                                                                        | E-Tender               | 30.06.2025                 | Two bid system                          | 27.07.2025                     | 3                     | i) M/s A K Enterprises ii) M/s Chamunda Corpotation iii) M/s Sadanand Engineering works                                                                                                                                   | No                                                                                                                                                                      | L1                             | PPD/DGM-II/SEZ/Misc./T-30/2025/1196 Date 10.10.2025     | M/s A K Entprises                          | Rs. 1,73,10,182.50         | 25.10.2025                   | 30.09.2026 (Revised date)                                     | NYA                       | Work is completed (Extension of time has been granted without levying liquidated damages) |
| 44    | PPD/DGM-II/SEZ/STP/T-52/2025 dated 03.11.2023        | Design, Supply, installation, testing and commissioning of a 200 KLD Sewage Treatment Plant based on RMBR technology, at JNPA SEZ, along with 5 years operation and maintenance. | E-Tender               | 06.11.2025                 | Two bid system                          | 26.11.2025                     | 4                     | i) M/s Naik Environmental Engineers Pvt. Ltd. ii)M/s Anushka Builders & Coloniser iii)M/s Kalbande Construction iv) M/s Dhal Engineering private Limited                                                                  | i) M/s Kalbande Construction ii) M/s Dhal Engineering private Limited                                                                                                   | L1                             | PPD/DGM-II/SEZ/STP/T-52/2025 Date 23.02.2026            | M/s Naik Environmental Engineers Pvt. Ltd. | Rs. 3,54,61,905.47         | 10.04.2026                   | 09.11.2026 (And 05 years of operation and maintenance period) | NYA                       | Work is in progress                                                                       |
| 45    | PPD/DGM-II/Facility Centre/T-53/2025/date-21.11.2025 | Engineering-Procurement-Construction (EPC) for the Development of a Facility Center at the Truck Terminal Opposite PUB                                                           | E-Tender               | 25.11.2025                 | Two bid system                          | 17.12.2025                     | 3                     | i) M/s Buildrite Constructions ii) M/s Mugrody Constructions iii) M/s Projectile                                                                                                                                          | i) M/s Buildrite Constructions ii) M/s Mugrody Constructions iii) M/s Projectile                                                                                        | L1                             | PPD/DGM-II/Facility Centre/T-53/2025/41 Date 16.04.2026 | M/s Projectile                             | Rs. 7,85,47,885            | 01.05.2026                   | 01.01.2027                                                    | NYA                       | Work is in progress                                                                       |
| 46    | PPD/DGM/Shiv Temple/T-R-20/2025 dated 06.01.2025     | Up-gradation of existing Shiv Temple at Sheva JNPA                                                                                                                               | E-tender               | 07.01.2025                 | Two bid system                          | 28.01.2025                     | 7                     | No. 1) M/s. Bind Tech Engineer Contractor 2) M/s. Bind Tech Engineer Contractor 3) M/s. Universal Group Contractor 4) M/s. Piyush Enterprises 5) M/s. P. N. Nagane 6) M/s. Sonali Construction 7) M/s. C.G.S Construction | 5 Nos. 1) M/s. Bind Tech Engineer Contractor 2) M/s. Universal Group Contractor 3) M/s. Piyush Enterprises 4) M/s. P. N. Nagane 5) M/s. Panterior Protective System LLP | L1                             | PPD/DGM/Shiv Temple/T-R-20/2025/04 dated 13.02.2025     | M/s. Panterior Protective System LLP       | Rs.5,39,06,427.30/-        | 14.02.2025                   | 12.02.2027                                                    | NYA                       | Work is in progress                                                                       |
| 47    | PPD/DGM-I/Village Lakes/T-23/2025/ dt 07.05.2025     | Rejuvenation and Beautification of Lakes at Jaskhar, Sonari, Karal & Savarkhar village.                                                                                          | E tender               | 15.05.2025                 | Two Bid                                 | 09.06.2025                     | 2                     | No.1)M/s. BVG India Ltd 2)M/s. Greenland                                                                                                                                                                                  | NA                                                                                                                                                                      | L2                             | PPD/DGM-I/Village lakes/T-23/2025/10 dt 04.08.2025      | M/s.Greenland                              | Rs.5,71,44,960.75          | 11.09.2025                   | 04.03.2027                                                    | NYA                       | Work is in progress                                                                       |

All the works/ consultancy & other contracts in progress as per the prescribed monetary limits have been reported in the report.