

DETAILS OF CONTRACTS ON GOING / CONCLUDED DURING THE MONTH OF FEBRUARY- 2026

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
SR.No.	Tender No.	Item/Nature of work	Mode of Tender Enquiry	Date of publication of NIT	Type of Bidding (Single/Two bid system)	Last date of receipt of Tender	Nos. Tender received	Nos. & Names of parties qualified	Nos. & Names of parties not qualified	Whether contract awarded to L1	Contract No. & Date	Name of the Contractor	Value of Contract (In Rs.)	Actual date of start of work	Schedule date of completion	Actual date of completion	Reason for delay if any
1	PPD/DGM/Shiv Temple/T-R-20/2025 dated 06.01.2025	Up-gradation of existing Shiv Temple at Sheva JNPA	E-tender	07.01.2025	Two bid system	28.01.2025	7	No. 1) M/s. Bind Tech Engineer Contractor 2) M/s. Universal Group 3) M/s. Piyush Enterprises 4) M/s. P. N. Nagane 5) M/s. Sonali Construction 6) M/s. Panterior Protective System LLP 7) M/s. C.G.S Construction	5 Nos. 1) M/s. Bind Tech Engineer Contractor 2) M/s. Universal Group 3) M/s. Piyush Enterprises 4) M/s. P. N. Nagane 5) M/s. Sonali Construction 6) M/s. Panterior Protective System LLP 7) M/s. C.G.S Construction	L1	PPD/DGM/Shiv Temple/T-R-20/2025/04 dated 13.02.2025	M/s. Panterior Protective System LLP	Rs.5,39,06,427.30/-	14.02.2025	12.02.2027	12.02.2027	Work is in progress
2	PPD/DGM-I/W.S./T-03/2025/ dt 22.01.2025	Annual Maintenance Contract of water supply network at JN Port (2025-26)	E tender	23.01.2025	Two Bid	12.02.2025	3	No.1)M/s. CGS Construction 2)M/s. M.S.Jadhav 3)M/s. K.N.Gharat & co	No.1)M/s. CGS Construction 2)M/s. M.S.Jadhav	L1	PPD/DGM-I/W.S./T-03/2025/05, dated 31.03.2025	M/s.M.S.Jadhav	Rs.1,67,22,410.30	01.04.2025	31.03.2026	NYA	Work is in progress
3	PPD/DGM-I/Village Lakes/T-23/2025/ dt 07.05.2025	Rejuvenation and Beautification of Lakes at Jaskhar, Sonari, Karal & Savarkhar village.	E tender	15.05.2025	Two Bid	09.06.2025	2	No.1)M/s. BVG India Ltd 2)M/s. Greenland	NA	L2	PPD/DGM-I/Village lakes/T-23/2025/10 dt 04.08.2025	M/s.Greenland	Rs.5,71,44,960.75	11.09.2025	04.03.2027	NYA	Work is in progress
4	PPD/DGM/Outside Port Horti/T-53/2024 dated 10.01.2024	Maintenance of Arboriculture/ Horticulture works outside Custom bound area of JN Port.(2024-25 & 2025-26)	E-Tender	12.01.2024	Two bid system	09.02.2024	7	3 Nos. - 1. M/s. BVG India Ltd. 2. M/s. Sawarkhar Prakaipgrasta Majoor Sahkari Sanstha Ltd. 3. M/s. Shivam Developers	4 Nos. - 1. M/s. GREENLAND 2. M/s. Jagruti Mazdoor Kamgar Sahkari Sanstha Ltd. 3. M/s. LTPS Infra Private Limited 4. M/s. Piyush Enterprises	L1	PPD/DGM/Outside Port Horti/T-53/2024/24 dated 29.04.2024	M/s Shivam Developers	Rs.3,71,03,557.94	01.05.2024	30.04.2026	NYA	Work is in progress.
5	PPD/DGM/Road maint/T-52/2024 dated 11.12.2024	Cleaning of storm water drains along the roads outside Custom bound area at J N Port (2025-26 & 2026-27).	E-Tender	11.12.2024	Two bid system	15.01.2025	5	02 Nos. -1. M/s. Jagruti Mazdoor Kamgar Sahkari Sanstha Ltd. 2. M/s. Savarkhar Prakaip Grasta Majoor Sahkari Sanstha Ltd.	03 Nos. -1.M/s. Morya Sai Abhinav Sahakari Seva Sanstha Maryadit 2. M/s. N. G. Bhoir 3. M/s. Shivam Developers	L1	PPD/DGM/Road maint/T-52/2025/566 dated 13.05.2025	M/s. Jagruti Mazdoor Kamgar Sahkari Sanstha Ltd.	Rs.1,85,19,166.08	17.05.2025	27.05.2027	NYA	Work is in progress.
6	PPD/DGM/Road maint/T- 17/2025 dated 22.04.2025	Annual maintenance of Roads outside Custom bound area at J N Port (2024-25 & 2025-26).	E-Tender	24.04.2025	Two bid system	22.05.2025	6	06 Nos. -1. M/s. A M Swamy Construction 2. M/s. J M Mhatre Infra Pvt. Ltd. 3. M/s. K N Gharat & Co. 4. M/s. Thakur Infraprojects Pvt. Ltd. 5. M/s. V S Patil 6. M/s. Vaibhav Deshmukh Infraprojects Pvt. Ltd.	Nil	L1	PPD/DGM-I/Road maint/T-17/2025/11 dated 05.08.2025	M/s. A M Swamy Construction	Rs.2,77,52,540.41	20.08.2025	04.08.2027	NYA	Work is in progress.
7	PPD/DGM-I/Road/T-15/2025 dated 08.04.2025	Providing & fixing Chain link Fencing below bridges near Jaskhar village at JN Port	E-Tender	09.04.2025	Two bid system	12.05.2025	5	03 Nos. -1. M/s Kailash Construction 2. PH Construction 3. M/s. Shiv Langesthwar Enterprises	02 Nos. - 1. M/s. CGS Construction 2. M/s. Sandip Builders	L1	PPD/DGM-I/Road/T-15/2025/ 1025 dated 29.08.2025	M/s Kailash Construction	Rs.72,51,772.32	14.09.2025	13.05.2026	NYA	Work is on hold
8	PPD/DGM-I/Road/T-21/2025 dated 07.05.2025	Construction of service road from Solid Waste Management plant to Jaskhar village road at JN Port.	E-Tender	09.05.2025	Two bid system	06.06.2025	6	05 Nos. -1. M/s. Classic Infra Engineering Pvt. Ltd. 2. M/s. J M Mhatre Infra Pvt. Ltd. 3. M/s. K N Gharat & Co. 4. M/s. Manoj Infracon Pvt. Ltd. 5. M/s. V S Patil	01 No. - 1. M/s. Jitendra Arjun Gaikar	L1	PPD/DGM-I/Road/T-21/2025/13 dated 05.09.2025	M/s. Classic Infra Engineering Pvt. Ltd.	Rs.1,15,74,273.85	20.09.2025	19.03.2026	NYA	Work is in progress.
9	PPD/DGM-I/Road/T-33/2025 dated 18.07.2025	Providing & fixing of Bi-absorbent noise barriers at BMCTPL road near Jaskhar village at JN Port	E-Tender	21.07.2025	Two bid system	18.08.2025	6	05 Nos. - 1. M/s. DC Facility Management Services 2. M/s. Greenvent Pvt. Ltd. 3. M/s. Metalmarranica India Pvt Ltd 4. M/s. Pravin Entreprises 5. M/s. Themosonics Pvt. Ltd.	01 No. - 1. M/s. NS Rolling Steel Ltd.	L1	PPD/DGM-I/Road/T-33/2025/22 dated 31.10.2025	M/s. Greenvent Pvt. Ltd.	Rs.1,84,52,633.43	13.11.2025	14.05.2026	NYA	Work is in progress.
10	PPD/DGM-I/Road/T-27/2025 dated 16.06.2025	Upgradation of service roads and drainage near IOCL at JNPA Tank Farm	E-Tender	18.06.2025	Two bid system	16.07.2025	7	05 Nos. - 1. M/s. Manoj Infracon Pvt. Ltd. 2. M/s. P D Infracon Pvt. Ltd. 3. M/s. Rathore Bhagyajeet & Co. 4. M/s. Thakur Infraprojects Pvt. Ltd. 5. M/s. Vaibhavdeshmukh Infraprojects Pvt. Ltd.	02 Nos. - 1. M/s. K N Gharat & Co. 2. M/s. Popular Enterprises.	L1	PPD/DGM-I/Road/T-27/2025/21 dated 31.10.2025	M/s. Manoj Infracon Pvt. Ltd.	Rs.2,37,95,976.44	03.11.2025	14.05.2026	NYA	Work is in progress.
11	PPD/DGM/Sign Board /T-31/2025 dated 03.07.2025	Providing and Fixing of Sign Board at Various Location of Tank Farm Area in JN Port.	E-Tender	04.07.2025	Two bid system	31.07.2025	7	07 Nos. - 1. M/s. AGX Retail Solutions Pvt. Ltd. 2. M/s. Encee Rail Engineers and Fabricators Pvt. Ltd. 3. M/s. H S Engineering and Constructions 4. M/s. Dhingra Brothers (India) 5. M/s. Rawal Entreprises 6. M/s. Sakura Signs Pvt. Ltd. 7. M/s Sumati Solutions Pvt. Ltd.	Nil	L1	PPD/DGM/Sign Board /T-31/2025/24 dated 24.11.2025	M/s. Rawal Entreprises	Rs.67,47,070.23	01.12.2025	02.03.2026	NYA	Work is in progress.

DETAILS OF CONTRACTS ON GOING / CONCLUDED DURING THE MONTH OF FEBRUARY- 2026

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
SR.No.	Tender No.	Item/Nature of work	Mode of Tender Enquiry	Date of publication of NIT	Type of Bidding (Single/Two bid system)	Last date of receipt of Tender	Nos. Tender received	Nos. & Names of parties qualified	Nos. & Names of parties not qualified	Whether contract awarded to L1	Contract No. & Date	Name of the Contractor	Value of Contract (In Rs.)	Actual date of start of work	Schedule date of completion	Actual date of completion	Reason for delay if any
12	PPD/DGM-I/Service Road/T- 41/2025 dated 02.09.2025	Construction of Temporary Service Road from Nhava Sheva Police Station to Phunde Road for Newly Allotted Plots in JN Port.	E-Tender	07.09.2025	Two bid system	02.10.2025	10	10 Nos. 1. M/s. CGS Construction 2. M/s. Classic Infra Engineering Private Limited 3. M/s. Dhanesh Padmakar Tambadkar 4. M/s. J M Mhatre Infra Pvt.Ltd 5. M/s. K N Gharat & Co. 6. M/s. Manoj Infracon Private Limited 7. M/s. N. G. Bhoir 8. M/s. P D Infracore Pvt Ltd 9. M/s. Surya Enterprises 10. M/s. Vaibhav Deshmukh Infracore Private Limited	01 No. - 1. M/s. K N Gharat & Co.	L1	PPD/DGM-I/Service Road/T- 41/2025/25 dated 02.12.2025	M/s. CGS Construction	Rs. 99,95,434.24	12.12.2025	08.03.2026	NYA	Work is in progress.
13	PPD/DGM/PQC road/T-38/2025 dated 29.08.2025	Upgradation of approach road near Shell India, Deepak Fertilizers & Speedy CFS with PQC at J N Port.	E-Tender	29.08.2025	Two bid system	29.09.2025	5	5 Nos. i) M/s. Classic Infra Engineering Pvt. Ltd. ii) M/s. J M Mhatre Infra Pvt. Ltd. iii) M/s. K N Gharat & Co. iv) M/s. Manoj Infracon Pvt. Ltd. v) M/s. P D Infracore Pvt. Ltd.	01 No. - 1. M/s. K N Gharat & Co.	L1	PPD/DGM/PQC road/T- 38/2025/50 dated 13.01.2025	M/s. Classic Infra Engineering Pvt. Ltd.	Rs. 2,22,50,156.59	20.01.2026	27.11.2026	NYA	Work is in progress.
14	PPD/DGM-I/Road/T-36/2025 dated 21.08.2025	Improvement of North Gate Fly Over Wearing coat by Microsurfacing Treatment in JN Port.	E-Tender	01.09.2025	Two bid system	04.10.2025	2	2 Nos. i) M/s. Blacktop Infrastructure Pvt. Ltd. ii) M/s. Markolines Pavement Technologies Limited	Nil	L1	PPD/DGM-I/Road/T-36/2025/29 dated 01.01.2026	M/s. Markolines Pavement Technologies Limited	Rs. 1,36,87,657.35	27.01.2026	15.05.2026	NYA	Work is in progress.
15	PPD/DGM-IBFC/T-37/2025 dated 22.08.2025	Civil and Structural work at Business Facilitation Center in JN Port.	E-Tender	01.09.2025	Two bid system	23.09.2025	3	3 Nos. i) M/s. Jagdamba Corporation ii) M/s. M S Jadhav iii) M/s. Shiv Langeshwar Enterprises	Nil	L1	PPD/DGM-IBFC/T-37/2025/01 dated 28.01.2026	M/s. Jagdamba Corporation	Rs.52,50,008.29	28.01.2026	03.06.2026	NYA	Work is in progress.
16	PPD/DGM-I/Road/T-54/2025 dated 28.11.2025	Construction of Internal Road for Plots allotted along Phunde road in JN Port.	E-Tender	29.11.2025	Two bid system	27.12.2025	12	12 Nos. i) M/s. CGS Construction ii) M/s. Clincy Construction Pvt. Ltd. iii) M/s. J M Mhatre Infra Pvt. Ltd. iv) M/s. Jain Construction Company v) M/s. K N Gharat and Company vi) M/s. Manoj Infracon Pvt. Ltd. vii) M/s. Mansi Construction viii) M/s. N. G Bhoir ix) M/s. P D Infracore Pvt Ltd. x) M/s. Shahi MD Karim xi) M/s. Thakur Infracore Pvt. Ltd. xii) M/s. Vaibhavdeshmukh Infracore Pvt. Ltd.	2 Nos. i) M/s. CGS Construction ii) M/s. Shahi MD Karim	L1	PPD/DGM-I/Road/T-54/2025/35 dated 25.02.2026	M/s. N G Bhoir,	Rs.4,28,30,554.21	25.02.2026	11.08.2026	NYA	Work Order is issued on 25.02.2026
17	PPD/M-I/SEZ/RCC Bridge/T-21/2023 dated 22.05.2023	Construction of RCC Bridge along with balance works of earthen approaches, RE Walls including pavement, road furniture and street lighting for JNPA SEZ .	E-Tender	24.05.2023	Two bid system	11.07.2023	5	04 no. i. M/s Ferro-Concrete Const.(India) Pvt. Ltd. ii. M/s Thakur Infracore Pvt. Ltd. iii. M/s VUB-RKB Joint Venture iv. M/s JMMIPL - PDIPL Joint Venture	i) M/s SKM Ramdin Ultratech Pvt. Ltd.	L1	PPD/DGM-I/SEZ/RCC Bridge/T-21/2024/16 dated 16.01.2024	M/s JMMIPL-PDIPL Joint Venture	Rs. 52,37,69,795.29	31.01.2024	30.10.2026	NYA	Work is in progress
18	PPD/DGM-I/PMC/RCC Bridge/T-35 dated 18.08.2023	Project Management Consultancy (PMC) services for Construction of RCC Bridge and Allied Miscellaneous works at JNPA SEZ.	GeM	24.08.2023	Two bid system	25.09.2023	6	6 no. 1. M/s RITES Limited. 2. M/s SA Infrastructure Consultants Pvt. Ltd. 3. M/s Aakar Abhinav Consultants Private Limited 4. M/s IRCLASS Systems & Solutions Pvt.Ltd. 5. M/s WAPCOS Limited 6. M/s Technogem Consultants Pvt. Ltd.	No	L1	PPD/DGM-I/PMC/RCC Bridge/T-35/2024/17 dated 16.01.2024	M/s Aakar Abhinav Consultants Private Limited	Rs. 1,16,82,000.00	01.02.2024	30.10.2026	NYA	Work is in progress
19	PPD/M-I/W.S./SEZ/T-31/2022 dt. 06.06.2022	Annual Maintenance contract of water supply at SEZ for year 2022-23 & 2023-24	E tender	14.06.2022	Two bid system	23.06.2022	6	1)M/s. CGS Construction 2)M/s. R.K.patil 3)M/s. Reliance Construction 4) M/s. M.S.Jadhav 5) M/s. K. N.Gharat & Co	1)M/s. OM Construction	L1	PPD/M-I/W.S./SEZ/T-31/2022/680 dt 26.07.2022	M/s.M.S.Jadhav	Rs.1,57,85,112	01.08.2022	31.03.2026	NYA	Work is in progress
20	PPD/M-I/Horti/SEZ/T-39/2022 dt 05.08.2022	Development / Maintenance of Horticulture / Arboriculture works at JNPA Special Economic Zone for the year 2022-23, 2023-24 & 2024-25	E tender	11.08.2022	Two bid system	01.09.2022	13	1)M/s.Shivam Developers 2)M/s.Ingenious Creations India 3)M/s. Piyush Enterprises	1)M/s. Vishal Enterprises 2)M/s. Samruddhisiddhi Infra and Power Projects Private Limited 3)M/s. Oriental Integrated Facility Management Pvt. Ltd. 4) M/s. Sawarkhar Prakashgastha Majoor Sahakari Sanstha Ltd 5) M/s. Rathod Potteries and Nursery 6) M/s. Jagruti Mazdoor Kamgar Sahakari Sanstha 7) M/s.Vrundavan Nursery and Plantation 8) M/s. P,D Infracore Pvt. Ltd 9) M/s.Shree Gajanan Facilities 10) M/s. Pravin Enterprises	L1	PPD/M-I/Horti/SEZ/T-39/2022/1115 dated 24.11.2022	M/s.Shivam Developers	Rs.4,72,08,114.74	01.12.2022	09.12.2025 (Extension proposed till 09.06.2026)	NYA	Work is in progress and file has been put up for extension

DETAILS OF CONTRACTS ON GOING / CONCLUDED DURING THE MONTH OF FEBRUARY- 2026

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
SR.No.	Tender No.	Item/Nature of work	Mode of Tender Enquiry	Date of publication of NIT	Type of Bidding (Single/Two bid system)	Last date of receipt of Tender	Nos. Tender received	Nos. & Names of parties qualified	Nos. & Names of parties not qualified	Whether contract awarded to L1	Contract No. & Date	Name of the Contractor	Value of Contract (in Rs.)	Actual date of start of work	Schedule date of completion	Actual date of completion	Reason for delay if any
21	PPD/DGM-II/SEZ/ESR/T-28/2025 DATED 19.06.2025	Carrying Out Balance Construction Works for Partially Constructed ESR II & III at JNPA SEZ	E-Tender	19.06.2025	Two bid system	15.07.2025	2	1) Meenu construction company 2) Alex Pipes India Pvt. Ltd.	No	L1	PPD/DGM-II/SEZ/ESR/T-28/2025/530 DATED 15.09.2025	M/s Meenu Construction Company	Rs. 1,37,18,527.36	01.10.2025	30.05.2026	NYA	Work is in progress
22	PPD/DGM-II/SEZ/Electrical/T-26/2025 dated 28.05.2025	Carrying out Miscellaneous Electrical Works for re-instating the electrical infrastructure in JNPA SEZ	E-Tender	06.06.2025	Two bid system	10.07.2025	4	i) M/s A.S. Electric Corporation ii) Yogiraj Powertech Pvt. Ltd.	i) M/s M L Labade Engineer & Contractor ii) M/s Damani Enterprises	L1	PPD/DGM-II/SEZ/Electrical/T-26/2025/1241 dated 27.10.2025	M/s A S Electric Corporation	Rs. 5,15,18,426.17	11.11.2025	11.05.2026	NYA	Work is in progress
23	PPD/DGM-II/SEZ/Misc./T-30/2025 dated 27.06.2025	Carrying Out Balance Miscellaneous Civil Infrastructure works at JNPA SEZ	E-Tender	30.06.2025	Two bid system	27.07.2025	3	i) M/s A K Enterprises ii) M/s Chamunda Corporation iii) M/s Sadanand Engineering works	No	L1	PPD/DGM-II/SEZ/Misc./T-30/2025/1196 dated 10.10.2025	M/s A K Enterprises	Rs. 1,59,12,324.30	25.10.2025	25.06.2026	NYA	Work is in progress
24	PPD/DGM-II/SEZ/STP/T-52/2025 dated 03.11.2023	Design, Supply, installation, testing and commissioning of a 200 KLD Sewage Treatment Plant based on RMBR technology, at JNPA SEZ, along with 5 years operation and maintenance.	E-Tender	06.11.2025	Two bid system	26.11.2025	4	i) M/s Naik Environmental Engineers Pvt. Ltd. ii) M/s Anushka Builders & Coloniser iii) M/s Kalbande Construction iv) M/s Dhal Engineering private Limited	i) M/s Kalbande Construction ii) M/s Dhal Engineering private Limited	L1	PPD/DGM-II/SEZ/STP/T-52/2025 dated 23.02.2026	M/s Naik Environmental Engineers Pvt. Ltd.	Rs. 3,54,61,905.47	10.04.2026	09.11.2026	NYA	Work is awarded and under (15 days) mobilization period
25	PPD/DGM/AMC Fender/T- 98 /2023 dated 14.11.2023	Annual Maintenance of Fendering System inside Port Custom Bound Area in JNPA (2023-24).	E-Tender	21.12.2023	Two Bid	04.01.2024	4	03 Nos 1. M/s. C. G. S. Construction 2. M/s. ENTERPRISING ENTERPRISE LLP 3. M/s. SADANAND ENGINEERING WORKS	1 Nos 1. M/s. Ambika Enterprises	L-1	PPD/DGM/AMC Fender/T- /2024/1706 dated 29.04.2024	M/s. SADANAND ENGINEERING WORKS	76,27,148.01 (37,57,215.77 + 38,69,932.24)	14.04.2024	13.05.2026	NYA	Work is in progress. Extension for 1 year. (13.05.2026)
26	PPD/DGM/DRAIN CLEANING/T-51/2024 dated 06.05.2024	Annual Maintenance of Road Side Drains and Removal of Debris & Fallen Trees Inside Custom Bound Area of JN Port (2023-2024)	E-Tender	11.01.2024	Two Bid	25.01.2024	8	06 Nos 1. M/s. Aakar Engineers and Contractors 2. M/s. K N GHARAT & COMPANY 3. M/s. Shiv Langeshwar Enterprises 4. M/s. Madhavkumar Construction 5. M/s. JJ & Sons 6. M/s. kallash Construction	2Nos 1. M/s. RN Thakur 2. M/s. Sunlight Corporation	L-1	PPD/DGM/DRAIN CLEANING/T-51/2024/25 dated 08.01.2024	M/S.J.J.& Sons	71,42,182.17 (36,23,865.83 + 35,18,316.34)	21.05.2024	20.05.2026	NYA	Work is in progress. Extension for 1 year. (20.05.2026)
27	PPD/DGM/Toilet/T-35/2024 dt.08.10.2024	Maintenance of Toilet Blocks inside and Outside JN Port Custom Bound area (2024-25).	E-Tender	10.10.2024	Two Bid	24.10.2024	3	02 Nos 1. M/s. Khandoba Prakashpragatha majur kamgar sahakari society Ltd. 2. M/s. Savarkhar Prakash Prasta Majoor Sahakari Sanstha Ltd.	01 Nos 1. M/s. Morya Sai Abhinav Sahakar Seva Sanstha Maryadit	L-1	PPD/DGM/Toilet/T-35/2024/2580 dated 24.12.2024	M/s. Khandoba Prakashpragatha majur kamgar sahakari society Ltd.	1,83,24,504.00 (91,62,252 + 91,62,252)	01.01.2025	31.12.2026	NYA	Work is in progress. Extension for 1 year. (31.12.2026)
28	PPD/DGM/BB4-Ladder/T-37/2024 dt. 17.10.2024	Construction of damaged Ladders/ Staircase at Berthing Places (BB-4) of Tug Boats.	E-Tender	18.10.2024	Two Bid	02.11.2024	1	01 Nos 1. M/s. UNIQUE UHPC INFRA LLP	-	L-1	PPD/DGM/BB4-Ladder/T-37/2024/2607 dt. 30.12.2024	M/s. UNIQUE UHPC INFRA LLP	19,37,127.4	15.01.2025	15.04.2025	NYA	Put-up for approval of foreclosure of work
29	PPD/DGM/Inside Port Horti/T-12/2025 Dt. 27.03.2025	Maintenance of Arboriculture/ Horticulture works inside Custom bound area of JN Port (2025-26).	E-Tender	27.03.2025	Two Bid	10.04.2025	6	02 Nos 1. M/s. Savarkhar Prakash Prasta Majoor Sahakari Sanstha Ltd. 2. M/s. Jagjivan Majoor Kamgar Sahakari Sanstha	04 Nos 1. M/s. Oriental Integrated Facility Management Pvt. Ltd. 2. M/s. Um Shiv Prakash Prasta Majur Sahakari Sanstha Maryadit, Karal. 3. M/s. Shivam Developers 4. M/s. BVG India Ltd.	L-1	PPD/DGM/Inside Port Horti/T-12/2025/07 dt. 21.05.2025	M/s. Savarkhar Prakash Prasta Majoor Sahakari Sanstha Ltd.	1,80,97,780.38	01.06.2025	31.05.2026	NYA	Work is in progress
30	PPD/DGM/Construction of RCC Drain/T-10/2025 dtd. 21.03.2025	Construction of RCC Storm Water Drain between T2 & T3 in Common Rail Yard inside port area.	E-Tender	24.03.2025	Two Bid	21.04.2025	10	04 Nos 1. M/s. Manoj Infracon Pvt. Ltd. 2. M/s. POPULAR ENTERPRISE 3. M/s. J.M. Mhatre Infra Pvt. Ltd. 4. M/s. KHUSHBU ENTERPRISE	06 Nos 1. M/s. Vikas Construction 2. M/s. Sandeep Builders 3. 4. M/s. K.N. GHARAT & CO 4. M/s. Arvind Infra Projects 5. M/s. PIYUSH ENTERPRISES 6. M/s. Sidhamit Infra Pvt. Ltd.	L-1	PPD/DGM/Construction of RCC Drain/T-10/2025/889 dtd. 30.07.2025	M/s. MANOJ INFRACON PRIVATE LIMITED	3,17,91,072.22	14.08.2025	13.04.2026	16.02.2026	Work is Completed
31	PPD/DGM/PUB Building/T-13/2025 dtd. 02.04.2025	Renovation & Upgradation of Port User Building (PUB) in JNPA.	E-Tender	03.04.2025	Two Bid	08.05.2025	12	08 Nos 1. M/s. Reliable Enterprises 2. M/s. Vikash Enterprises 3. M/s. BDS Projects India Pvt. Ltd. 4. M/s. Prajapati Constructions Ltd. 5. M/s. Bucon Engineers & Infrastructure Pvt. Ltd. 6. M/s. Omkar Engineers & Contractors 7. M/s. A G Associates 8. M/s. Yash Khanderao Sonawane	04 Nos 1. M/s. CGS Construction 2. M/s. Piyush Enterprises 3. M/s. Manoj Infracon Pvt. Ltd. M/s. Mahendra Reators & Infrastructure Private Limited	L-1	PPD/DGM-I/PUB Building/T-13/2025/1181 dtd. 10.10.2025	M/s. A G Associates	5,71,58,159.66	25.10.2025	24.10.2026	NYA	Work is in progress

DETAILS OF CONTRACTS ON GOING / CONCLUDED DURING THE MONTH OF FEBRUARY- 2026

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
SR.No.	Tender No.	Item/Nature of work	Mode of Tender Enquiry	Date of publication of NIT	Type of Bidding (Single/Two bid system)	Last date of receipt of Tender	Nos. Tender received	Nos. & Names of parties qualified	Nos. & Names of parties not qualified	Whether contract awarded to L1	Contract No. & Date	Name of the Contractor	Value of Contract (in Rs.)	Actual date of start of work	Schedule date of completion	Actual date of completion	Reason for delay if any
32	PPD/DGM-I/Upgradation of Road Inside Port - III/T-32/2025 dtd. 08.07.2025	Upgradation of Road from POC Junction to NSFT intermediate road of JNPA (NSFT) Scanner & Auto Garage to Workshop & Main Store.	E-Tender	10.07.2025	Two Bid	06.08.2025	6	05 Nos 1. M/s. Manoj Infracon Pvt. Ltd. 2. M/s. Thakur Infracon Private Limited 3. M/s. Vaibhavdeshmukh Infracon Private Limited 4. M/s. P D Infracon Private Limited 5. M/s. Blue Star Construction Co.	01 Nos 1. M/s. K N GHARAT AND CO	L-1	PPD/DGM-I/Upgradation of road Inside Port-III/T-32/2025/1180 dtd. 10.10.2025	M/s. MANOJ INFRACON PRIVATE LIMITED	4,73,72,890.24	25.10.2025	24.06.2026	NYA	Work is in progress
33	PPD/DGM-I/Env. Lab/T-50/2025 dated 24.10.2025	Renovation and Upgradation of JNPA Environmental Laboratory at Business Facilitation Centre in JN Port.	E-Tender	27.10.2025	Two Bid	17.11.2025	6	05 Nos 1. M/s. Laxmi engineering 2. M/s. APEX HVAC SERVICES PVT LTD. 3. M/s. CHM INFRASTRUCTURE 4. M/s. CGS Construction 5. M/s. ACE CORPORATION	01 Nos 1. M/s. ANUBHAV ENGINEERING COMPANY	L-2	PPD/DGM-I/Env. Lab/T-50/2025/31 dated 16.02.2026	M/s. CGS Construction	1,53,61,554.56	04.03.2026	03.09.2026	NYA	Just Awarded
34	JNP/PPD/CGM/ROB-PMC/T-38/2024/ dated 28.10.2024	Project Management Consultancy Services for Construction of Rail Over Bridge (ROB) near Coastal Berth at Jawaharlal Nehru Port Authority (JNPA)	E-Tender	29.10.2024	Singal stage two cover	16.12.2024	11	1. Composites Combine Technocrats Pvt Ltd 2. Dhruv Consultancy Services Limited 3. TECHNOGEM CONSULTANTS PRIVATE LIMITED 4. Chaitanya Projects Consultancy Private Limited 5. M/s. AAKAR ABHINAV CONSULTANTS PVT. LTD. 6. Shrikhande Consultants Limited 7. Kashec Engineers Pvt. Ltd. 8. Spectrum Techno Consultants Pvt Ltd 9. PEMS Engineering Consultants Pvt Ltd 10. Tractebel Engineering Private Limited 11. RITES Limited		L-1	JNP/PPD/CGM/ROB-PMC/T-38/2025/469 DATE-15.04.2025	M/s. Composites Combine Technocrats Pvt Ltd	1,24,50,592.00	26.05.2025	25.05.2027	NYA	Work is in progress
35	JNP/PPD/EPC/ROB/T-56/2024 dated: 30.12.2024	Construction of Rail Over Bridge (ROB) to connect to the Coastal berth and landing jetty at J N Port in the State of Maharashtra under EPC mode	E-Tender	01.01.2025	Singal stage two cover	02.02.2025	12	1. SRC Infra Company Pvt. Ltd. 2. J M Mhatre Infra Pvt. Ltd. 3. Thakur Infracon Pvt. Ltd. 4. T and T Infra Ltd. 5. Ferro Concrete Const.(India) Pvt. Ltd. 6. Meher Foundations & Civil Engineers Pvt. Ltd. 7. Airef Engineers Pvt. Ltd. 8. Ms. Spacechem Engineers Pvt. Ltd. 9. Rockeira Engineering Pvt. Ltd. 10. V. K. Gupta and Associates. 11. Ranjit Buildcon Limited. 12. M G Contractors Pvt Ltd.		L-1	JNP/PPD/EPC/ROB/T-56/2025/508 DATE-23.04.2025	M/s. SRC Infra Company Pvt. Ltd.	83,30,22,504.00	27.06.2025	26.06.2027	NYA	Work is in progress
36	PPD/DGM/CPP PQC/T-36(R-1)/2025 dated 01.04.2025	Upgradation of entry and exit gates at Centralized Parking Plaza with Pavement Quality Concrete at J N P A.	E-Tender	03.04.2025	Two bid system	01.05.2025	9	06 Nos. - 1. M/s. Balaji Steel Industries 2. M/s. J M Mhatre Infra Pvt. Ltd. 3. M/s. Manoj Infracon Pvt. Ltd. 4. M/s. Blue Star Construction Company 5. M/s. P D Infracon Pvt. Ltd. 6. M/s. Piyush Enterprises	03 Nos. - 1. M/s. K N Gharat & Co. 2. M/s. Khushbu Enterprise 3. M/s. Prajapati construction Ltd.	L1	PPD/DGM/CPP PQC/T-36(R-1)/2025/16 dated 06.10.2025	M/s. Blue Star Construction Company	3,33,02,927.03	22.10.2025	04.07.2026	NYA	Work is in progress
37	PPD/DGM-I/TS/Removal of garbage/T-02/2024, dtd. 15.02.2024	Removal of garbage from open spaces in JN Port Township for the year 2024-25 & 2025-26	E-Tender	20.02.2024	Two Bid	11.03.2024	4	03 Nos - 1) M/s. Khandoba Prakashprastha Majoor Kamgar Sahakari Society Maryadit, 2) Savarkhar Prakashprastha Majoor Sahakari Sanstha Ltd. . 3) Mhaiseshwar Mahila Berojgar Sahakari Sanstha Maryadit	01 No - 1) M/s. Kailash Construction,	L1	PPD/DGM-I/TS/Removal of garbage/T-02/2024/56 dtd. 03.05.2024	M/s. Khandoba Prakashprastha Majoor Kamgar Sahakari Society Maryadit	72,75,672.54	01.06.2024	31.05.2026	NYA	work is in progress
38	PPD/DGM-I/TS/Lifting of garbage/T-03/2024, dtd. 05.03.2024	Lifting of garbage in and around nearby village of JN Port area.	E-Tender	11.03.2024	Two Bid	01.04.2024	4	04 Nos. - i) M/s. Mhaiseshwar Mahila Berojgar Sahakari Sanstha Maryadit. ii) M/s. Daulat Construction iii) M/s. Savarkhar Prakashprastha Majoor Sahakari Sanstha Ltd. iv) M/s. Shanteshwari Nhava Sheva Prakashprastha Majoor Sahakari Society Ltd.		L1	PPD/DGM-I/TS/Lifting of garbage/T-03/2024/70, dtd. 03.06.2024	M/s. Construction Daulat	2,89,23,845.40	01.07.2024	30.06.2025 Extended for one year i.e. up to 30.06.2026	NYA	work is in progress
39	PPD/DGM/TS. Cons./Sec-I & III/T-05/2024, dtd. 23.12.2024	Conservancy work in port Township at Sector-I & III (Residential & Public Buildings) for the year 2025-2026.	E-Tender	27.12.2024	Two Bid	16.01.2025	3	03 Nos. 1) M/s Om Shiv Prakashprastha Majoor Marayadit. 2) M/s Savarkhar Prakashprastha Majoor Sahakari Sanstha Ltd. 3) M/s Jagruti Majoor Kamagar Sahakari Sanstha.		L1	PPD/DGM/TS. Cons./Sec-I & III/T-05/2025/44, dtd. 28.02.2025.	M/s Om Shiv Prakashprastha Majoor Marayadit.	3,53,56,829.18	01.03.2025	01.03.2026 Extended for one year i.e. up to 28.02.2027	NYA	Work is in progress

DETAILS OF CONTRACTS ON GOING / CONCLUDED DURING THE MONTH OF FEBRUARY- 2026

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
SR.No.	Tender No.	Item/Nature of work	Mode of Tender Enquiry	Date of publication of NIT	Type of Bidding (Single/Two bid system)	Last date of receipt of Tender	Nos. Tender received	Nos. & Names of parties qualified	Nos. & Names of parties not qualified	Whether contract awarded to L1	Contract No. & Date	Name of the Contractor	Value of Contract (in Rs.)	Actual date of start of work	Schedule date of completion	Actual date of completion	Reason for delay if any
40	PPD/DGM/TS. Cons./Sec-II/T-06/2024, dtd.23.12.2024	Conservancy work in port Township at Sector-II (Residential & Public Buildings) for the year 2025-2026.	E-Tender	27.12.2024	Two Bid	16.01.2025	3	03 Nos. 1) M/s. Sawarkhar Prakaipgrashta Majoor Saharaki Sanstha Ltd. 2) M/s. Shree Shanteshwari Nhav Shewa Prakaipdit Majoor Sahakari Society Limited. 3) M/s Prakaipgrashta Majoor Sahakari Sanstha Mayadit.	-	L1	PPD/DGM/TS. Cons./Sec-II/T-06/2025/45, dtd. 28.02.2025.	M/s Prakaipgrashta Majoor Sahakari Sanstha Mayadit.	3,31,77,948.78	01.03.2025	01.03.2026 Extended for one year i.e. up to 28.02.2027	NYA	Work is in progress
41	PPD/DGM/TS.Horti./Sec I, II & III/T-05/2025, dtd. 15.05.2025	Development / Maintenance of Horticulture / Arboriculture works in JN Port Township at Sec I, II & III for the year 2025-26 and 2026-27	E-Tender	16.05.2025	Two Bid	05.06.2025	3	02 nos. 1) M/s. D. B. Infratech 2) M/s. Shivam Developers	01 No. 1) M/s. New Park Sun Gardens	L1	PPD/DGM/TS.Horti./Sec I, II & III/T-05/2025/1023 dtd. 29.05.2025	M/s. D. B. Infratech	8,10,89,501.44	01.09.2025	31.08.2027	NYA	Work is in progress
42	PPD/ME/SWM/T-51 (R)/2019 dtd 15.02.20219	Appointment of Developer for Design, Construction and Operate a Comprehensive Solid Waste Management Project at JN Port	E-Tender	04.04.2019	Two Bid	05.07.2019	1	01 No 1. M/s. Avni Enterprises	-	L1	PPD/ME/SWM/T-51 (R) /2019/208 dtd 20.09.2019	M/s. Avni Enterprises	5,91,39,114.00	26.12.2019	01.03.2026 Extended for one year i.e. up to 28.02.2027	NYA	Work is in progress
43	PPD/DGM-I/SPORT/T-76(R)/2023, dtd. 17.07.2023	Upgradation of existing sports facilities and construction of new facilities at JNP Township (Phase-I).	E-Tender	20.07.2023	Two bid system	10.08.2023	13	3 no. - 1. M/s Sidus Buildcon India Pvt. Ltd.. 2. M/s Altorapro Infrastructure Private Limited. 3. M/s HESS Construction Company Private Limited.	2 no. 1. Siddharth Properties 2. M/s B.K. Khose & M/s. Greenland (JV)	L1	PPD/DGM-I/SPORT/T-76(R)/2023/10, dtd. 12.12.2023	M/s Altorapro Infrastructure Private Limited.	15,18,67,676.66	12.12.2023	25.02.2026	25.02.2026	Work is Completed
44	PPD/CBSE/PMC/ T-31/2023 dated - 08/08/2022.	Appointment of Consultant and Project Management Consultancy (PMC) Services for Construction of CBSE School Building in JNPA Township	GeM	11.08.2023	Two bid system	10.09.2023	6	05 Nos. 1) M/s. IRCLASS Systems and Solutions Private Limited. 2) M/s. PEMS Engineering Consultant Private Limited 3) M/s. Rites Limited 4) M/s. Shrikhande Consultants Limited 5) M/s. SPECTRUM Techno	01 Nos. 1) M/s. Designo Architects	L1	PPD/CBSE/PMC/T-31/2023/110 12.12.2023	M/s. Rites Limited	1,74,64,000.00	12.12.2023	26.04.2026	NYA	Work is in progress
45	PPD/DGM-I/A type buildings/T-16/2024 dated 11.07.2024	Renovation work of A-84, A-86 and A-89 to A-95 totaling to 09 Nos. of Buildings in Sector - II at JNP Township	E-tender	15.07.2024	Two bid system	06.08.2024	5	05 Nos 1) M/s. Painterior Protective Systems LLP 2) M/s. Mahendra Realtors & Infrastructure Pvt. Ltd.	03 Nos 1) M/s. Sandeep Builders 2) M/s. Aliyan Construction Co. 3) M/s. BDS Projects India Private Limited	L1	PPD/DGM-I/A type buildings/T-16/2024/123 dated 05.10.2024	M/s. Painterior Protective Systems LLP	21,94,46,132.00	22.10.2024	05.05.2026	NYA	Work is in progress
46	PPD/DGM-I/CISF/T-50(R1)/2024 dated 30.08.2024	Construction of Canteen / Mess building for CISF in CISF Complex at JNPA Township	E-tender	03.09.2024	Two bid system	10.10.2024	8	06 Nos. 1) M/s. JCC Infraprojects Pvt. Ltd. 2) M/s. J M Mhatre Infra Pvt. Ltd. 3) M/s. Manoj Infracon Private Limited 4) M/s. Mira Construction 5) M/s. Progressive Civil Construction Co. Pvt. Ltd. 6) M/s. New Homes Infrastructure	02 Nos 1) M/s. Industrial Products (India) 2) M/s. NK Global All Services	L1	PPD/DGM-I/CISF/T-50(R1)/2024/40 dtd.14.11.2024	M/s. Mira Construction	16,85,72,861.55	29.11.2024	13.06.2026	NYA	Work is in progress
47	PPD/DGM-I/Water Supply Line/T-34/2024 dated 26.09.2024	Upgradation / improvement of water supply system by replacing existing CI pipeline by HDPE pipeline and construction of RC box culvert in JN Port Township	E-tender	08.10.2024	Two bid system	30.10.2024	5	05 Nos. 1) M/s Goodwill Constructions. 2) M/s. Govardhani Construction Company. 3) M/s. Dadasaheb Raosaheb Dhavane. 4) M/s J. M. Mhatre Infra Pvt. Ltd. 5) M/s. Shinivas Construction and Co.	-	L1	PPD/DGM-I/Water Supply Line/T-34/2025/43 dated 26.02.2025	M/s. Shinivas Construction and Co.	10,68,54,973.75	24.03.2025	11.03.2026	NYA	Work is in progress
48	PPD/DGM/B type buildings/T-01(R)/2025 Dated 11.04.2025	Repairs and Renovation work of "B" type -34 Nos. of Buildings in Sector - I & III at JN Port Township	E-tender	16.04.2025	Two bid system	19.05.2025	9	02 Nos. 1) M/s. Painterior Protective Systems LLP 2) M/s. Shandar Interior Pvt. Ltd.	07 Nos. 1) M/s. Mahendra realtors & Infrastructure Pvt. Ltd. 2) M/s. Dipak Sarma 3) M/s. Tuljabhavani Engnech Pvt. Ltd. 4) M/s SS Total Construction (I) Pvt Ltd. 5) M/s. Hirani Enterprises 6) M/s Structural Specialities and projects India Pvt. Ltd. 7) M/s A.P.I. Civilcon Pvt. Ltd.	L1	PPD/DGM/B type buildings/T-01(R)/2025/908 Dated 01.08.2025	M/s. Painterior Protective Systems LLP	57,07,00,130.00	01.08.2025	31.08.2027	NYA	Work is in progress

DETAILS OF CONTRACTS ON GOING / CONCLUDED DURING THE MONTH OF FEBRUARY- 2026

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
SR.No.	Tender No.	Item/Nature of work	Mode of Tender Enquiry	Date of publication of NIT	Type of Bidding (Single/Two bid system)	Last date of receipt of Tender	Nos. Tender received	Nos. & Names of parties qualified	Nos. & Names of parties not qualified	Whether contract awarded to L1	Contract No. & Date	Name of the Contractor	Value of Contract (in Rs.)	Actual date of start of work	Schedule date of completion	Actual date of completion	Reason for delay if any
49	PPD/DGM/TS.Horti./Sec I, II and III/T-05/2025, Dtd. 15.05.2025.	"Development / Maintenance of Horticulture / Arboriculture works in JN Port Township at Sec I, II and III for the year 2025-26 and 2026-27."	E-tender	16.05.2025	Two bid system	06.06.2025	3	02 Nos. 1) M/s. D.B.Infratech. 2) M/s. Shivam Developers.	01 Nos. 1) M/s. New Park Sun	L1	PPD/DGM/ /T-0 /2025/1023, Dated 29.08.2025	M/s. D.B. Infratech	8,10,89,501.44	01.09.2025	31.08.2027	NYA	Work is in progress
50	PPD/DGM-I/Hospital Repair/T-49/2025, dated 14.10.2025	Waterproofing, Preventing Wall Seepages and Repairs to Hospital Building in JNP Township	E-tender	15.10.2025	Two bid system	04.12.2025	4	04 Nos. - 1) M/s. Painter Protective Systems LLP 2) M/s. Shree Balaji Exteriors Pvt. Ltd. 3) M/s. Swastik Constructions 4) M/s. Shandar Interior Pvt. Ltd.	02 Nos. 1) M/s. Shree Balaji Exteriors Pvt. Ltd. 2) M/s. Swastik Constructions	L1	PPD/DGM-I/Hospital Repair/T-49/2025/29 dtd. 28.01.2026	M/s. Painter Protective Systems LLP	12,70,81,127.75	04.02.2026	03.11.2026	NYA	Work is in progress
51	PPD/DGM/ St. Mary/T-48/2025 dated 13.10.2025	Construction of additional toilet block at St. Mary school and other miscellaneous works in JNP Township	E-tender	14.10.2025	Two bid system	03.11.2025	6	06 Nos- 1) M/s. C.G.S. Construction 2) M/s. Chandra Constructions Company 3) M/s. Shiv Langeshwar Enterprises 4) M/s. Ace Corporation 5) M/s. M. S. Jadhav 6) M/s. Jitendra Arjun Gaikar	-	L1	PPD/DGM/ St. Mary/T-48/2025/28 dtd. 28.01.2026	M/s. Jitendra Arjun Gaikar	33,13,561.48	04.02.2026	03.08.2026	NYA	Work is in progress
52	PPD/DGM/Maint./T-06/2025, Dtd. 05.07.2025.	"Maintenance of Various buildings in JN Port."	E-tender	07.07.2025	Two bid system	29.07.2025	16	11 Nos. - 1) M/s. Rohan ramkamal Enterprises Pvt. Ltd. 2) M/s. J M Mhatre Infra Pvt. Ltd. 3) M/s Seth Infra 4) M/s P.D. Infratech Pvt. Ltd. 5) M/s Pravin Enterprises. 6) M/s. Enece Rail Engineers and Fabricators Pvt. Ltd. 7) M/s. Reliance Construction 8) M/s. Manoj Infracon Pvt. Ltd. 9) M/s. DC Facility Management Services 10) M/s. Omkar Engineers and Contractors 11) M/s. D.B. Infratech	05 Nos. 1) M/s. BUCON Engineers & Infrastructure Pvt. Ltd. 2) M/s. Swastik Electrotech Pvt. Ltd. 3) M/s. SC Construction. 4) M/s. K.N.Gharat & Co. 5) M/s. Vart Infracon Pvt. Ltd.	L1	PPD/DGM/Maint./T-06/2025/1024, Dated 29.08.2025	M/s. D.B. Infratech	7,37,44,040.00	01.09.2025	31.08.2027	NYA	Work is in progress
53	PPD/DGM-I/PMC-FTB/Plan- 12074/T-15/2024 dated-04.07.2024.	Appointment of Project Management Consultancy (PMC) for Construction of Entrance Gate Building and Development of Surrounding Area at Landing Jetty in JN Port.	E-Tender	10.07.2024	Two Bid	30.07.2024	3	3 No. - 1) M/s. IR Class System and Solutions Pvt. Ltd. 2) M/s. Lion Engineering Consultants Pvt. Ltd. 3) M/s. PEMS Engineering Consultants Pvt. Ltd.	Nil	L1	PPD/DGM-I/PMC-FTB/Plan- 12074/T-15/2024/37 dated-07.10.2024	M/s. PEMS Engineering Consultants Pvt. Ltd.	99,82,500.00	22.10.2024	22.10.2026	NYA	Work is in progress
54	PPD/DGM-I/FTB /T-08/2024 dated-17.05.2024	Construction of Entrance Gate Building and Development of its Surrounding Area at Landing Jetty III JN PUBL.	E-Tender	29.05.2024	Two bid	01.07.2024	6	2 No. - 1) M/s. J.M. Mhatre Infra Pvt. Ltd. 2) M/s. Rachoon Infraproject Pvt. Ltd.	4 No.- 1) M/s. Ambika Enterprise 2) M/s. Manoj infracon Pvt. Ltd. 3) M/s. Progressive Civil Construction Co. (P) Ltd. 4) M/s. Vandana Infrastructure Pvt. Ltd	L1	PPD/DGM-I/FTB /T-08/2024 /36 dated 07.10.2024	M/s. J.M. Mhatre Infra Pvt. Ltd.	20,84,20,055.00	07.11.2024	07.11.2026 (24 Months)	NYA	Work is in progress
55	PPD/DGM-I/Admin Build. /T-35/2025 dated- 04.08.2025	Beautification of Administration Building and surrounding area.	E-Tender	07.08.2025	Two bid system	28.08.2025	8	07 1. M/s. Greenland 2. M/s. D.B. Infratech 3. M/s. BVG India Ltd. 4. M/s. R.G. Shah Infratech Pvt. Ltd. 5. M/s. Pravin Enterprises 6. M/s. Classis Infra Engineering Private Limited 7. M/s. Hirani Enterprises	01 No. - M/s. Shivam Developers	L1	PPD/DGM-I /Admin Building/2025/ 23 dated 17.11.2025	M/s. R.G. Shah Infratech Pvt. Ltd.	5,48,93,272.40	02.12.2025	01.05.2027	NYA	work is in progress
56	PPD/DGM-I/Pilot GH/T-24/2025 dated 07.05.2025	Upgradation of Pilot Guest House to Training Center & Miscellaneous Works at JNPA	E-Tender	07.05.2025	Two bid system	29.09.2025	4	03 Nos. 1. M/s. Kanchan Associates 2. M/s. Adarsh Infraterio Pvt. Ltd.. 3. M/s. Shandar Interior Private Limited	01 No. - 1. M/s. Balaji Steel Industry	L1	PPD/DGM-I/Pilot GH/T-24/2025/12 dated 20.08.2025	M/s. Shandar Interior Pvt. Ltd.	7,94,38,543.00	20.08.2025	19.09.2026	NYA	Work is in progress

DETAILS OF CONTRACTS ON GOING / CONCLUDED DURING THE MONTH OF FEBRUARY- 2026

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
SR.No.	Tender No.	Item/Nature of work	Mode of Tender Enquiry	Date of publication of NIT	Type of Bidding (Single/Two bid system)	Last date of receipt of Tender	Nos. Tender received	Nos. & Names of parties qualified	Nos. & Names of parties not qualified	Whether contract awarded to L1	Contract No. & Date	Name of the Contractor	Value of Contract (In Rs.)	Actual date of start of work	Schedule date of completion	Actual date of completion	Reason for delay if any
57	PPD/DGM-I/SL Road/T-16/2025 dated - 21.04.2025	Consultancy Services for Preparation of Detailed Project Report and Detailed Engineering for Construction of Second Link Road to Jn Port and Construction of RoB Connecting Jaskar and Karal Village at Jn Port	E-Tender	28.04.2025	Two Bid	18.05.2025	10	1. M/s. Consulting Engineers Group Ltd. 2. M/s. ILF Consulting Engineers (India) Pvt. Ltd. 3. M/s. K and J Projects Pvt Ltd. 4. M/s. Monarch Surveyors and Engineering Consultants Ltd. 5. M/s. Voyants Solutions Pvt. Ltd.	1. M/s. EKAM Venture 2. M/s. Geo Designs and Research Pvt. Ltd. 3. M/s. Pentacle Consultants (I) Pvt. Ltd. 4. M/s. Qmax Techno Consultants Pvt. Ltd. 5. M/s. Tec4 Ingenieros India Pvt. Ltd.	L-1	PPD/DGM-I/SL Road/T-16/2025/26 dated- 12.12.2025	M/s. Monarch Surveyors and Engineering Consultants Ltd.	1,67,00,000.00	27.12.2025	31.08.2027	-	Work is in progress
58	PPD/DGM-I/Lake Maint./T-44/2025 dated 16.09.2025	Annual Maintenance of Rejuvenated Lakes at Sheva Temple, Sheva Foothill & CPP of JNPA	E-Tender	18.09.2025	Two Bid	16.10.2025	4	1. M/s. BVG India Ltd. 2. M/s. Greenland	1. M/s. D. B. Infratech 2. M/s. P. D. Infraprojects	L-1	PPD/DGM-I/Lake Maint./T-44/2026/26 dated 20.01.2026	M/s. Greenland	7,39,47,240.64	05.02.2026	05.02.2031	-	Work is in progress
59	PPD/DGM-I/CPP Lake/T-46/2025 dated- 01.10.2025	Rejuvenation of Waterbody near Centralized Parking Plaza & Biodiversity Reserve at JNPA	E-Tender	06.10.2026	Two Bid	26.10.2025	4	1. M/s. BVG India Ltd. 2. M/s. Greenland	1. M/s. D. B. Infratech 2. M/s. Hiravati Enterprises	L-1	PPD/DGM-I/CPP Lake/T-46/2026/27 dated- 01.10.2025	M/s. BVG India Ltd.	6,40,01,839.31	19.02.2026	21.08.2027	-	Work is in progress

All the works/ consultancy & other contracts in progress as per the prescribed monetary limits have been reported in the report.